
From: Daphne Wallace <[REDACTED]>
Sent: Tuesday, April 30, 2019 7:34 PM
To: michael glidden; Stephanie Remington; Patrick Cena; Rich Kahn; ann rodriquez; Karyna Shuliak
Subject: Shipping Updates - April 30, 2019

Greetings Mike, <=div>

I am adding an additional list until Big N returns: =/div>

STT Items for pick-up

Bryan's Plants - Dupson has req=ested Red Ixora for LSJ - (56) 3 gallon in stock - purchase pending <=iv>

<=>Arrived/Sailed/Booked to Sail

BOL 13679739 =A0- Taylor, Cotton, Ridley - (17) SPECIAL LITE DOORS, (1) QUONSET DOOR and=hardware RO and Mechanical Buildings - on STT =C2 =A0 4/23 - cleared, off-loaded, ready for pickup

BOL 13695258 - Reddick Equipment Co. - (1) 100 gallon 2 wheel trailer spr=yer, (1) 50 gallon 2 wheel trailer sprayer - sailed 4/24 - EDA on

=A0 =C2 STT 4/28 - cleare=, off-loaded, ready for pickup

BOL 13677820 - EBL Watercraf= - GIBBS Quadski to be returned to dealer for repairs per JE -

BOL 13623863 - 2015 GMC Yukon Denali (JE) - sail date 5/5 - EDA in Le Havre France 5/19 =C2

BOL 13640387 - 2019 Freightliner 122SD dump truck - delivered to Tropi=al FL 4/26 - cleared to sail 5/1 if space is available

BOL 13665718 - Warren CAT - (1) Caterpillar CS54B Roller with Sh=ll Kit - NOW EDA to ready to ship from TX by 5/6

Awaiting Delivery to T=opical - Or to LSJ via FEDEX, ETC. =A0 GEI Works - Type 2 HD Permeable Silt Barrier for=GSI - purchased 4/8 - Lead time 4 weeks - EDA to ready to ship to Tropical=FL 5/10

American Export - LSJ GYM=Doors & Windows replacement - purchased 4/10 - Lead time 4-5 weeks - E=A to ready to ship to Tropical FL 5/17

Hangar Doo= Specialists - TWA hangar door repairs - deposit paid 4/25 - Lead time 2-3=weeks - EDA to ready to ship 5/17

Fletcher Larkin Building Supplies - (4) cement bag for co=struction stock - purchased 3/5 - EDA to Tropical FL pending

Innovation Solar Garden Products - (2000) Garden lights - in pr=duction - Lead time 11 weeks (55 days) - EDA to MIA 38 days - EDA to=STT June 2019

Buck Steel - Project BS36653 O=der - 40 x 60 Steel building replacement for Heavy machinery storage - Eng=neering
Deposit paid 4/18 - EDA to =A0 =C2 Tropical FL pending