
From: Ann Rodriguez [REDACTED]
Sent: Friday, March 21, 2014 10:00 PM
To: Jeffrey Epstein
Cc: Rich Kahn; Daphne Wallace
Subject: Photos & Notes 3/21
Attachments: image.jpeg; Untitled attachment 00239.txt; image.jpeg; Untitled attachment 00242.txt; image.jpeg; Untitled attachment 00245.txt; image.jpeg; Untitled attachment 00248.txt; image.jpeg; Untitled attachment 00251.txt; image.jpeg; Untitled attachment 00254.txt; image.jpeg; Untitled attachment 00257.txt; image.jpeg; Untitled attachment 00260.txt; image.jpeg; Untitled attachment 00263.txt; image.jpeg; Untitled attachment 00266.txt; image.jpeg; Untitled attachment 00269.txt; image.jpeg; Untitled attachment 00272.txt; image.jpeg; Untitled attachment 00275.txt; image.jpeg; Untitled attachment 00278.txt; image.jpeg; Untitled attachment 00281.txt; image.jpeg; Untitled attachment 00284.txt; image.jpeg; Untitled attachment 00287.txt; image.jpeg; Untitled attachment 00290.txt; image.jpeg; Untitled attachment 00293.txt; image.jpeg; Untitled attachment 00296.txt; image.jpeg; Untitled attachment 00299.txt; image.jpeg; Untitled attachment 00302.txt; image.jpeg; Untitled attachment 00305.txt; image.jpeg; Untitled attachment 00308.txt

as promised...

Kite House:
Should be completed on April 4th

Palm Trees:
8 remaining Palms to be planted on Monday, March 24th

Tennis Court:
-Lights should be completed on 3/25, -Surfacing to begin on 3/26 and Complet=d by 4/1
-Fencing: Arriving Tropical Florida 3/25, Sailing on Fri 3/28 EDA on STT 4/1=and should be installed and completed by April 11th.

Tennis Court should be completed by April 14th, 2014 :) we hope.