
From: Jermaine Ruan [REDACTED]
Sent: Tuesday, September 2, 2014 9:07 PM
To: Jeffrey Epstein
Subject: Tower Project Status

Good day =oss,

As per our conversation, here is the proposed schedule =or completion of the tower project :

* =/span>If the second payment (\$ 90,019.85) is =pproved and received this week the order can be made 9/8/14.
From =here:

- o 3 Weeks for balance =f the equipment to arrive
- o 1 Week to complete =SJ installation
- o 1 Week to complete =TC installation
- o 2 Weeks to finalize =ll sites including programming and active swaps for =ackup.

=o:p>

Does Terrence have permission =o work on adjusting the tower to the height of the berm this week =tarting tomorrow 9/3, while you are in residence?

Regards

JRuan