

To: Jeffrey Epstein[jeevacation@gmail.com]

Cc:

[REDACTED] Doug Schoettle [REDACTED] William Rowles [REDACTED]

From: Gary Kerney

Sent: Sun 6/13/2010 2:34:57 PM

Status of projects and outstanding issues for Jeffrey underlined

LIBRARY

Status interior

- 1.interiors complete by construction

Outstanding issues

- 1.ceiling treatment
- 2.cabinet finishes
- 3.floor finishes

Status exterior

- 1.courtyard paving underway complete by the July 31
- 2.irrigation main line underway complete by July 15

Outstanding issues

- 1.landscape plans
 - a.plants
 - b.irrigation plans
 - c.lighting
- 2.lgala has trees tagged ready for delivery as soon as barge is ready

MASTER SUITE

Status interior

- 1.const under way ,subject to decisions being made should finish by Oct 31

Outstanding issues

- 1.steam bench
- 2.out side shower
- 3.lites over bed
- 4.lighting in bedroom
- 5.electrical in bath area
- 6.tub deck and surround
- 7.selection of wood floor
- 8.sourcing thassos slabs
- 9.powderroom vanity plan
- 10.shop drawings for stone

Status exterior

1.wall under way, complete by Aug 31

Outstanding issues

1.landscape plans,.liting irr.

KITCHEN

Status

1.assume we get permit by July 1 should be complete by Nov.31

Outstanding issues

1.kitchen design

2.stair and wall design to master

LAUNDRY

1.assume we get permit July 1 should complete by Oct 31

COTTAGES

1.const underway should complete by Sept 30

Outstanding issues

1.shower design

MAIN HOUSE REMODEL

Status no estimate to compleation til program complete

1.courtyard side plan final,proceeding

2.roofing proceeding

Outstanding issues

1.north side program

MECHINICAL ELECTRICAL Status under way should complete by Sept 30

MECHANICAL DESAL Status under way should complete by Nov 30

POOL/THEATER

1.Gensler allow three months for plans

2.two months for permits Nov 30

3.pool by Mar 31

4. theater by Jun 30