

**To:** Gary Kerney [REDACTED]  
**Cc:** Jeffrey Epstein[jeevacation@gmail.com]  
**From:** Shelley  
**Sent:** Mon 6/14/2010 8:08:41 PM  
**Subject:** Re: Island - June

like this

On Jun 14, 2010, at 10:10 AM, Gary Kerney wrote:

[REDACTED] no attachment Gary

---

**From:** [REDACTED]  
**Sent:** Sun 6/13/2010 7:37 PM  
**To:** Jeffrey Epstein  
**Cc:** [REDACTED] Gary Kerney; Doug Schoettle  
**Subject:** Island - June

Hi all,

Gary did a great job of putting this together. I've added some comments below and the specific things I'm taking care of in a separate email.

Thank you,



## PLANS

Pick up latest marked drawings from Robert's office on Tuesday 15th, will make copy and send to Doug this week.

## DOCK

See attached image.

## LIBRARY

### Status interior

- 1.interiors complete by construction

### Outstanding issues

- 1.ceiling treatment Ion to visit week after next to start painting - work duration 2- 3 weeks - estimated completion date July 8th
- 2.cabinet finishes awaiting panel from Paris, delay now due in this week by the 19th
- 3.floor finishes Je to decide on next visit to Island, decision made by July 1st.

### Status exterior

- 1.courtyard paving underway complete by the July 31
- 2.irrigation main line underway complete by July 15
3. wall sconces to replace existing, will get info on them from Robert's office

### Outstanding issues

- 1.landscape plans
  - a.plants Igala to fill in area behind tiki hut with plants we chose awaiting new images from him
  - b.irrigation plans
  - c.lighting will send sample lighting options via email this week
- 2.Igala has trees tagged ready for delivery as soon as barge is ready

## MASTER SUITE

### Status interior

- 1.const under way ,subject to decisions being made should finish by Oct 31

### Outstanding issues

- 1.steam bench
- 2.out side shower
- 3.lites over bed

- 4.lighting in bedroom
- 5.electrical in bath area
- 6.tub deck and surround
- 7.selection of wood floor
- 8.sourcing thassos slabs
- 9.powderroom vanity plan
- 10.shop drawings for stone
- 11.order rug for bathroom

#### Status exterior

- 1.wall under way, complete by Aug 31

#### Outstanding issues

- 1.landscape plans, lighting irr.

#### KITCHEN

##### Status

- 1.assume we get permit by July 1 should be complete by Nov.31

#### Outstanding issues

- 1.kitchen design
- 2.stair and wall design to master

#### LAUNDRY

- 1.assume we get permit July 1 should complete by Oct 31

#### COTTAGES

- 1.const underway should complete by Sept 30

#### Outstanding issues

- 1.shower design

Other guest cottage to be built in same complex: revisit idea on next visit

#### MAIN HOUSE REMODEL

Status no estimate to compleation til program complete

- 1.courtyard side plan final,proceeding
- 2.roofing proceeding

#### Outstanding issues

- 1.north side program

MECHINICAL ELECTRICAL Status under way should complete by Sept 30

MECHANICAL DESAL Status under way should complete by Nov 30

POOL/THEATER

1. Gensler allow three months for plans
2. two months for permits Nov 30
3. pool by Mar 31
4. theater by Jun 30