
From: Kyle reavis [REDACTED]
Sent: Friday, December 7, 2018 6:08 PM
To: jeffrey E.
Cc: Richard Kahn; brice gordon
Subject: Re: Weekly Schedule

Mr Epstein,

Please see the weekly update below;

BWC - Had their sub contractor out today to price the roof, Jeremy is saying tomorrow is when we will get it. = told him to proceed on the Q hut along with the cabana 4 roof. He is going to let us know when he can get these started along with the project schedules for our review.

Weekly Schedule Construction Update

GSJ Staff Cottage-

- * Framing in Progress
- * All Framing is done, plywood is going up on the exterior wrapping up today. Roof Starting Monday=
- * site de-watering
- * Dewatering done
- * Sealing of cistern is scheduled for this week - Monday Start

Cabana 1-4-

- * Interior Tile Punchlist - 2 weeks total - Scheduled to Finish Friday (Still going slow) - meeting with Jay this=afternoon to discuss
- * Shower doors scheduled for 7 am Monday delivery to LSL
- * seal grout (2 days) after final tile done
- * Paint newly installed EIFS - starting the remainder of repair work monday, supplies just arrived to LSL
- * Remove and re=install selected floor tiles (recut for drains)
- * Window Installation - Will be installed Monday, painting just finished an hour ago
- * Next week Final cleaning of site Area - cleaning done today and another round after work is completed

Gym-

* 4 days of work ending on Friday - All doors and windows installed, need to caulk and install trim
Monday morning (2 hours)

Chillax-
<=iv>

* Done

Main Compound Coral Stone- (And few tiles in Pops Garden)

* Scheduled to finish Friday 344 tiles total

Main Compound EIFS Work-

* Work starting Monday (2-3 days) supplies just arrived to LSJ

Tiki GSJ - =/div>

* Brian is working on the new columns for the roof support=