
From: Kyle reavis [REDACTED]
Sent: Monday, December 3, 2018 9:54 PM
To: jeffrey E.
Cc: brice gordon; Richard Kahn
Subject: Weekly Schedule

Good Aft=rnoon,

The counter top su= contractor has not started cutting the tops yet. Jay is reaching ou= to the two guys on island who have the machine to cut this material to se= what their prices would be to complete that scope of work. The rema=ning items on shudule this week are below.

Still no call or email from Jeremy from Bluewater. = spoke to him at 1130 today and he was supposed to send me an email summar= of the pricing he is currently working on, but I haven't received it =et. Called at 345 with no answer, sent follow up email requesting th= information.

Weekly Schedule Construction-<=iv>

GSJ Staff Cottage-

- * Framing in Progress (wall= 2 of 4 up)
 - * Framing will happen all week (walls- roof - new de=kning)
- * site de-watering (Pump did not work have to get smiley =ver tomorrow to fix-no suction)
 - * This needs to be dewatered for=sealant on cistern and before we backfill
- * Sealing of cistern =s scheduled for this week

Cabana 1-4-

- =ul>
- * Interior Tile Punchlist - 2 weeks total
- * Shower doors are ex=ected onsite Thursday and begin install Friday (4 days)
- * Gro=t reworking (1 week)
- * seal grout (2 days) after final tile done◆=A0
- * Paint newly installed EIFS
- * Remove and reinstall selecte= floor tiles (recut for drains)
- * Window Installation
- * Next week Final cleaning of site Area

Gym-

- * 4 days of work ending on Friday
- * Window Installer was onsite t=day to view the work and make sure he had all parts and pieces before star=ing (Were missing the tracks for the sliding doors, Brice found them in th= back of the RO building by 4 wheeler)
- * Windows start tomorrow morn=ng then after all 5 are installed moving on to doors

Chillax=

- * needs to be painted by TJ and LSJ painters (this =eek) - Plaster all done - Area ready

Main Compound Coral Sto=e- (And few tiles in Pops Garden)

- * Tile demo starte= today

* ALL TILE is to be removed and documented by JPK p=ior to tile installation so there are no questions on the areas worked on =r the exact number of tiles worked on

- * 3 days of demo and prep=- then move into installation

Main Compound EIFS Work-

=ul>

- * JPK will not start without approved pricing (from Jay at 2 pm today=

- * I instructed Jay via phone and Email to send over prici=g for these repairs on the main compound areas

Tiki GS= -

- * Brian is putting up new beams (working on this =oday) for the roof support

* He has a new drawing showing additi=nal columns in front and back that he told me came from you during your la=t visit (please confirm)

Very Respectfully,

Kyle Reavis

=/div>