
From: jeffrey E. <jeevacation@gmail.com>
Sent: Saturday, May 6, 2017 2:44 AM
To: Ann Rodriquez
Subject: Re: LSJ Staff cottage

by himself , without dave?

On Fri, May 5, 2017 at 6:15=PM, Ann Rodriquez [REDACTED]

wrote:

<=lockquote class="gmail_quote" style="margin:0 0 0 .8ex; border-left:1px=#ccc solid; padding-left:1ex"> Dave said the deck tiles should be finish by 5/8, Reefco A/C units t= be installed 5/10, Dave Electrician arriving 5/10, MSI Windows, skylight =amp; sliding doors are arriving May 19th

Th= only way Dave is going to be finished by the end of the month is if he hi=e extra helpers. His Helper Steve has been doing most of the work by him s=lf.

Ann R.

On May 5,=2017, at 3:59 PM, jeffrey E. <jeevacation@gmail.com <mailto:jeevacation@gmail.com> > wrote:

what about outside? front door etc=br>

On Fri,=May 5, 2017 at 3:57 PM, Ann Rodriquez <[REDACTED]> = wrote:

Ann R.

--

conversation-id 45166 date-last-viewed 0 date-received 1494038630 flags 8590195713 gmail-label-ids 7 6 remote-id 711033