
From: LSJ GSJ <[REDACTED]>
Sent: Monday, April 24, 2017 8:13 PM
To: jeffrey E.
Cc: BMG; Richard Kahn
Subject: Re:

Good Afternoon

The door/skylight delay has held up the completion of the roof but pretty much on schedule, with work continuing with install of cabinets & exterior tiles about to begin.

LSJ staff Cottage Doors - E Mail forwarded to Rich 4/20 from MSI St Thomas noting their error in ordering Skylights, will arrive 4/29 MSI did not order the windows when requested. All expected to be on site end of April

=C2 3/6 - Furniture Package forwarded =K & JE

Variable Speed Pump - please read Danny's response on Project Report to this request???

HP Pump RO - E Mail forwarded to Rich & Daphne - Pump shipped 4/24 ETA Tropical FL 4/28 Warmest regards

<jeevacation@gmail.com> wrote:

why are we so behind with staff cottage. i see new bills ? =A0doors not here? skylight 5 29??? 2.
variable speed pumps, LSJ status ? 3. HP pump R/O . ? =A04 f 350 truck , status?

-- =br>

=A0 please note

The information contained in this communication is confidential, may be attorney-client privileged, may constitute inside information, and is intended only for the use of the addressee. It is the property of JEE

Unauthorized use, disclosure or copying of this communication or any part thereof is strictly prohibited and may be unlawful. If you have received this communication in error, please notify us immediately by return e-mail or by e-mail to jeevacation@gmail.com <mailto:jeevacation@gmail.com> , and destroy this communication and all copies thereof, including all attachments. =copyright -all rights reserved

--

The St. James Group

6100 Red Hook Quarter
Suite B3

St Thomas

USVI 00802