

To: [REDACTED]
Cc: Daphne Wallace [REDACTED] Rich Kahr [REDACTED]
From: Ann Rodriguez
Sent: Thur 5/23/2019 10:10:51 PM
Subject: Re: Punchlist #52 - LSJ MC Kitchen Kick Plate

The kick plate is just Strips of wood with formica on it. Sylvester can do that in no time I'll try to get it done tomorrow with Sylvester or one of the other carpenters.

Ann R.
[REDACTED]

On May 23, 2019, at 2:45 PM, [REDACTED] wrote:

ok, thanks...update the SmartSheet with the dates when you have a moment

On May 23, 2019, at 2:29 PM, Stephanie Remington
[REDACTED] wrote:

I would say maybe two weeks out to start, then two weeks to finish (MC Kitchen, FPP Kitchen, Tiki Kitchen - in that order)
Stephanie Remington
LSJE, LLC

On Thu, 23 May 2019 at 13:59 [REDACTED] wrote:

ok. thank you
So realistically, kick plates beginning of next week? or when?
considering the new request?

On May 23, 2019, at 1:53 PM, Stephanie Remington
[REDACTED] wrote:

We have 2 carpenters on tiki tile and two carpenters installing 5 Palms windows. The windows should be complete tomorrow, but JE sent instruction today to also build a door and some panels at 5 Palms. Once complete, will shift to Kickplates.

On Thu, May 23, 2019 at 1:41 PM [REDACTED] wrote:

Since this is a priority for Jeffrey, Can we please get an update today on kick plate and installation. ..I'm not

sure who is heading this task. My notes say it should be finished with 'in house' carpenters...
(Rich, this is directed toward LSJ managers...just replying to your mail to keep the flow!)

On May 22, 2019, at 2:35 PM, Richard Kahn <[REDACTED]> wrote:

this is a priority for jee
can you please advise when work will begin and be completed and then update on smart sheet
thank you

Richard Kahn
HBRK Associates Inc.
575 Lexington Avenue,
4th Floor
New York, NY 10022
[REDACTED]

--
Stephanie Remington
LSJE, LLC