

**To:** Lesley Groff [REDACTED]  
**Cc:** Anna Rodriguez [REDACTED]; Daphne Wallace [REDACTED] Mike Glidden [REDACTED] Rich Kahn [REDACTED]  
**From:** Stephanie Remington  
**Sent:** Thur 5/23/2019 6:29:58 PM  
**Subject:** Re: Punchlist #52 - LSJ MC Kitchen Kick Plate

I would say maybe two weeks out to start, then two weeks to finish (MC Kitchen, FPP Kitchen, Tiki Kitchen - in that order)  
Stephanie Remington  
LSJE, LLC

On Thu, 23 May 2019 at 13:59, Lesley Groff <[REDACTED]> wrote:

ok. thank you  
So realistically, kick plates beginning of next week? or when? considering the new request?

On May 23, 2019, at 1:53 PM, Stephanie Remington  
[REDACTED] wrote:

We have 2 carpenters on tiki tile and two carpenters installing 5 Palms windows. The windows should be complete tomorrow, but JE sent instruction today to also build a door and some panels at 5 Palms. Once complete, will shift to Kickplates.

On Thu, May 23, 2019 at 1:41 PM Lesley Groff [REDACTED] > wrote:

Since this is a priority for Jeffrey, Can we please get an update today on kick plate and installation. ..I'm not sure who is heading this task. My notes say it should be finished with 'in house' carpenters...  
(Rich, this is directed toward LSJ managers...just replying to your mail to keep the flow!)

On May 22, 2019, at 2:35 PM, Richard Kahn  
[REDACTED] wrote:

this is a priority for jee  
can you please advise when work will begin and be completed and then update on smart sheet  
thank you

Richard Kahn  
HBRK Associates Inc.  
575 Lexington Avenue, 4th Floor

New York, NY 10022

11010-071-1000



--  
Stephanie Remington  
LSJE, LLC