
From: Daphne Wallace [REDACTED]
Sent: Wednesday, April 8, 2015 9:21 PM
To: Jeffrey Epstein
Subject: Proposed Schedule for Better Roads Paving Project - April 8, 2015

Greetings Sir,

<= class="MsoNormal" style="margin-bottom:0.0001pt;font-size:16px;background-repeat:initial">

As promised, for your review and comments, is a summary of a proposed plan and schedule for the Road Paving project:

Better Roads will mobilize their equipment and lighter materials, using Boyson's, spend his first week prepping, to begin laying the asphalt the week of June 15th=

Big N would be the auxiliary vessel for transportation throughout the work day in the event Better Roads needs an extra load for that day= or if they need to transport support equipment.

Better Roads will coordinate with LSJ on transportation needs. In the event that Big N is not available, we will work the extra trips in to Boyson's schedule.

Presuming that the scope of the project is still the same, Better Roads estimates transporting 75-80 truckloads of asphalt in total for the project. They will need 5-7 truckloads per day. Better Roads has planned a 5 day per week schedule, and will leave Saturdays and Sundays for "rain days=E2=E2=E2.

Boyson can move 2-3 trucks per trip. To catch the high tide, Better Roads will be at Red Hook at 6:30 am with all 6 loads. Boyson will take the first group (2-3 trucks), turn right around and deliver the second group= and a third group if needed. Boyson would then come back before the end of the day to return the 6 trucks to STT=

Better Boyson does not have to make extra runs to return empty trucks for other jobs on STT=

Better Road= was asked, and they are willing to transport materials and/or=supplies back from LSJ on return trips to St. Thomas.

The proposed schedule outlined for your review is as follows:

Week 1: Monday, June 8 to Friday, June 12 = Using Boyson - Better Roads mobilizes equipment to LSJ, complete prep work on LSJ

Boyson - Better Roads paving (30 loads)

Week 3: Monday, June 22 to Friday, June 26 - Better Roads mobilizes equipment to LSJ, complete prep work on LSJ

- Better Roads paving (30 loads)

Week 4: Monday, June 29 to Wednesday, July 1 - Boyson - Better Roads (20 loads)

Respectfully submitted,

Daphne