
From: brice gordon [redacted]
Sent: Tuesday, January 10, 2012 4:02 PM
To: Jeffrey Epstein
Cc: TOM MELNICK; Darren Indyke
Subject: VI Gunité

FYI

Tom, Darren and I spoke with Rex this morning

<iv>Continent on blue plaster availability for flag pool, which will be confirmed 2 pm today AST

recommend this basic schedule

starting this week

green light material order/empty pool- 3 wks for tile main compound pool delivery, 2 weeks blue plaster flag pool heater

relocation and start flag pool refurbishment replaster flag pool/ fill main compound material arrives/empty main

compound pool tile main compound pool/ fill

7 - 8 week duration total for both pools

work schedule, if required 7 days a week with option to start early and finish later than 4pm

payment schedule will be confirmed once availability of plaster is confirmed today are you ok with this please advise

--

Brice Gordon
Little Saint James
USVI

P [redacted]

--20cf307ca02c16c5bf04b62ea37f-- date-last-viewed 0.0 date-received 1326211327 flags 8623750145 original-mailbox
imap://jeevacation@imap.gmail.com/%5BGmail%5D/All%20Mail remote-id 200719