
From: Gary Kerney <[REDACTED]>
Sent: Monday, May 16, 2011 6:39 PM
To: Jeffrey Epstein
Cc: Emad Hanna; [REDACTED]

=BODY> =DIV>schedule for the 4th =/FONT> =DIV> =DIV>Main pool
=DIV> the building slab will be =oured and block going up
=DIV> the pool equipment will be =nstalled and water in pool
=DIV> the retaining walls around cottage will be up
=DIV> the deck will be concrete,ready to lay tile(tile comes =fter the building is stoned)
=DIV>
=DIV>still on target for 10/3
=DIV>
=DIV>Flag pole pool
=DIV>
=DIV> the building will be framed in and plastering =nderway
=DIV> the pool equipment will be in and water in the pool =assumes we get tile selection)
=DIV> the deck will be concrete(tile happens after shelter =nd plaster)
=DIV> walls will be underway
=DIV>
=DIV>still on target for 9/15