

---

**From:** Jean HUGUEN [REDACTED] >  
**Sent:** Thursday, July 6, 2017 11:02 AM  
**To:** 'Merwin Dela cruz'  
**Cc:** [REDACTED] jeffrey E.; 'Alexandre PHELIPPEAU'  
**Subject:** schedule of work in Library

Dear Merwin

The painters in the Library will finish the 14th of July

The upholsterers PHELIPPEAU will deliver their scaffolding the 13th and 14th

The 17th they will begin to install the new wall covering fabric

They will need to work on Saturday too

They will finish Tuesday the 25th and at the same time they will install the curtains in the Dining Room and change the fabric on the sofa, and the same on the sofa which is now in the main living

I will be in the house Wednesday the 26th to re-install the furniture in Library and be there the 27th too.

Thank you to note

With my regards

jean