

To: Jeffrey Epstein[jeevacation@gmail.com]
From: Emad Hanna
Sent: Mon 7/27/2009 3:34:30 PM
Subject: Mechanical Building

Jeffrey,

I just wanted you to be informed of the following:

Gary Kerney has approved a payment of \$ 9,241 to Kraus Manning for testing on the mechanical building.

This puts this budget line item over budget by \$ 7,771 and Gary also stated there will be an additional \$ 12,009 of testing fees.

So he is adding a change order for \$ 19,771 bringing the total amount for testing to \$ 29,771.

If you're ok with all the above I will process this payment and adjust the working budget for the change order.

Thank you

Emad Hanna

Project Controller

HBRK Associates

PO Box 400

New York, NY 10150

Ph 

Fax [REDACTED]

[REDACTED]