

**To:** Jeffrey Epstein[jeevacation@gmail.com]  
**Cc:** William Rowles [REDACTED]  
**From:** Gary Kerney  
**Sent:** Tue 11/16/2010 7:12:50 PM  
**Subject:** cottages/schedule

schedule

the new cottage marble vanity tops will be in the 30th

the replastering of the walls for lon are complete in cottage 3 today and by the 30th cottages 1 and 2 walls will be replastered  
lon could start painting then.

when you are here if you select the base board dim. we can have the master bedroom ready for lon 5 days after the base is decided.

Question: does lon continue on the library or go to the master and cottages