

To: Jeffrey Epstein[jeevacation@gmail.com]
Cc: Brice Gordon[redacted]; William Rowles[redacted]
From: Gary Kerney
Sent: Tue 3/23/2010 7:35:26 PM
Subject: JP

My thoughts as to scheduling

1. we are looking at ordering a dehumidifier for the system that will bring the humidity down to 45% for about \$3,000, expressed in from Fla. and be operational in a week. The room should dry in 30 days in my opinion. 4/2/10 to 5/2/10

2. Fancelli wood workers should be done by Fri. and go home with everything done except the blackboard. 3/26/10

3. The fancelli painters are going home and will return when the wood is climatized 3/24/10

4. We could put the scaffolding up next week and by Thurs. 3/28/10 have it ready for Ion. he could do his work while the dehumidifier is working 3 weeks? 4/1/10 to 4/22/10

5. The scaffolding and plywood could be removed for Fancelli 4/28/10

6. Fancelli painters show up to finish cabinetry 5/2/10 to 6/2/10

7. Stain? and or clear coat floor 6/7/10 to 6/11/10

8. Install furniture 6/14/10

JP asked to be notified with as much advance notice as to when the room is ready to schedule the painters