

To: J Epstein[jeevacation@gmail.com]
From: Brice Gordon
Sent: Fri 5/8/2009 1:52:55 PM
Subject: LSJ

Title: LSJ To: JEE

Gensler will be contacted today about , Mechanical and Structural engineering for Hamam. Working on Civil engineer for both existing compound and Hamam.

Confirming Floor to Office Pavilion will be install last.

Silvina is already looking into flooring samples for your review, finish on millwork needs to be determined before proceeding with final selection of floor material and stain/finish.

I have asked Curtis to provide a sketch of proposed work on managers cottage for your review.

Sprint and AT&T are possible options in regard to bundled T1 for fiber connectivity to LSJ. Sprint has been approached, 2 weeks ago, still awaiting response, have followed up several times. Seems that Innovative are taking there time in responding to sprint. Also awaiting response from AT&T.

Choice Communications, STT will forwarding a proposal in 2 weeks for delivery of a Wi Max solution. They will need to do sight survey first, arranged for Thursday next week.

Regards Brice