

---

**From:** Brice Gordon <[REDACTED]>  
**Sent:** Friday, July 8, 2016 6:34 PM  
**To:** Jeffrey Epstein  
**Cc:** Rich Kahn  
**Subject:** ZDC Microwave Project Update

Jef=rey

=div class="gmail\_default" style="font-size:small">Future Tech are sche=uled to be on sight July 31st for the install of Microwave Link from Sandi= Crest to Main House.  
Install of Link is expected to take 5 to 7 days

There have some changes to the initial desig=.

Due to engin=ering and tower owner concerns, the existing T1 link will be decommissione=, New An=ennas will be installed in place of existing.

T1 Phone service and Data services will use=new link, Please note during this time Phone Services to the Ranch will be d=srupted.

<=div>

CenturyLink

There is an issue =ith the Fiber Install on Sandia Crest.

The initial install entailed laying 6-8 ft of cond=it from Centurylink Demark to an Existing Conduit owned by tower owner, Si=rra Nevada Towers.

The Tower owner has indicated the existing conduit has been badly dama=ed and there will be a need to lay a new run of conduit from Dmark to his =uilding. (40' rigid buried and 140' above ground galvanized condui=.), Sierra Nevada have indicated a Estimated Cost of \$4500.00, with <=iv class="gmail\_default" style="font-size:small">work been completed b= Thursday next week

I di= initial indicate to Rich, we could perform this work for \$3500.00, but af=er reviewing scope of work with Future Tech, I would advise Sierra Nevada =perform this work.

Centurylink have indicated this could possibly delay install of Circuit=/div>

Do I have your approval =o move forward with Sierra Nevada

Regards Brice

=br>

=div class="gmail\_default" style="font-size:small">

<=div>

=-

Brice Gordon  
Stanley, NM

<=f>

Ph: (