
From: jeffrey E. <jeevacation@gmail.com>
Sent: Saturday, March 19, 2016 7:00 PM
To: Brice Gordon
Subject: Re: ZDC Water Development

great,

On Sat, Mar 19, 2016 at 1:51 PM, Brice Gordon <[REDACTED]> wrote:

Jeffre=

attached photos for you= reference

The new distr=buti=on shed and pump station for wells 4, B and K is at 75% completion.

I anticipate new =ump skid to be online by Tuesday next week.

The remaining work includes, moving of Large =etal tank close new building and tying in to new system.
Programing of VFD=#39;s, commissioning of new pump skid, lights and heater install.

Irrigation Pond

Compaction of walls starts next week and=final grading

=hen work is completed at Well 4 the focus will be on infrastructure to fil= and discharge from Pond

--

Brice Gordon
Stanley= NM

Ph: [REDACTED]
</=iv>

--

please =ote

The information contained in this communication is confiden=ial, may be attorney-client privileged, may constitute inside informati=n, and is intended only for the use of the addressee. It is the propert= of JEE Unauthorized use, disclosure or copying of this communica=ion or any part thereof is strictly prohibited and may be unlawful. If =ou have received this communication in error, please notify us immediat=ly by return e-mail or by e-mail to jeevacation@gmail.com <mailto:jeevacation@gmail=com> , and destroy this comm=nication and all copies thereof, including all attachments. copyright =ll rights reserved