
From: brice gordon <[REDACTED]>
Sent: Friday, April 6, 2018 8:55 PM
To: Jeffrey Epstein
Cc: Rich Kahn; LSJ GSJ
Subject: LSJ Cabana & Flooring Project

Quick Update

<=div>

Have managed to source material locally for enclosing doors in Cabana's This will be on site tomorrow= /div> EB are starting work tomorrow, and will continue through the weekend removing concrete headers from cabana's Luciano Tile scheduled to start work Monday, (Chilax Floor first) will reconfirm tomorrow.

Shipping of Wood Flooring Material (AHF) has been delayed, now expected 4/18= this really should affect schedule as they have a lot of demo and prepare= before needing material.
They can also lay chilax floor

any concerns let me know

regards

Brice Gordon
The Saint James Group<=b>
USVI

Ph: [REDACTED]