

---

**From:** Leighton Allenby [REDACTED]  
**Sent:** Wednesday, August 19, 2015 12:40 AM  
**To:** jeffrey E.  
**Cc:** ann rodriquez; NYC - Richard Kahn  
**Subject:** Re:

Pokey was scheduled to be completed 8/21

- \*
- \* he was out three working days last week
- \* he has no helpers as they are on other jobs
- \* progress is slow - he cannot be pushed
- \* words came with a tongue on end - old floor did not have. he has to cut off on some - time consuming.
- \* based on rate he is going finish floor - new projected date 8/28
- \* then there is putting room back together and cleaning - 1 day
- \* bathroom needs mold remediation including rug and replacing paint - Anna needs to schedule for 8/31 with ReefCo once all items are out of bathroom or schedule now to move date up.
- \* New target day - 9/2/15 (as long as pokey doesn't disappear again)

jeevacation@gmail.com, and  
destroy this communication and all copies thereof, including all attachments. copyright -all rights reserved