

---

**From:** Leighton Allenby <[REDACTED]>  
**Sent:** Wednesday, August 12, 2015 3:15 AM  
**To:** Jeffrey Epstein  
**Cc:** NYC - Richard Kahn; Anna Rodriquez; Daphne Wallace; Leighton Allenby  
**Subject:** CZM meeting today

Hello Mr. Epstein,

Today Anna, Danny Vicars and I met with David Rosa from CZM and Kevin from The Jaredian Design Group to discuss:

1. Layout of the proposed maintenance and workshop building project
2. Two roofs for the RO Plant and Generator building.

The meeting went well. Concerns & comments brought up by David Rosa:

1. New height of RO and Generator roof from across the waters. I replied that the pitch of the roof was aesthetically pleasing and roof color chosen by you is soft and blends into the skies. He quickly agreed.
2. He had no concerns with proposed building and 80 foot layout and placement of building. We walked the proposed layout that Danny Vicars laid out with orange markers.
3. David had a complaint from someone that we discussed. Complaint was that we were creating stone buffers preventing boaters from coming ashore to the beaches. I assured him this wasn't happening since I started and that there were natural reefs that prevented the boaters from coming ashore. He agreed and said that he had to ask as there was a complaint. (Most likely someone saw machines removing rocks from the shore for the waterfall. We need to be careful.)
4. David wanted to inspect grading of roads. We showed him one of the roads going from maintenance building to tennis court and he was pleased.
5. We discussed putting in drainage swales after the asphalt and minimizing damage and he agreed that we would have better control of the water rather than guessing where the drainage swales should be. David wants protective erosion control at each new drainage swale per permit. I agreed.  
We discussed the Coastal Zone Management Act (CZMA) and why it is important for us to observe this Act.  
<http://www.coralreef.gov/grants/noaa/USVI-CZMFactsheet-Jun03.pdf> <<http://www.coralreef.gov/grants=noaa/USVI-CZMFactsheet-Jun03.pdf>>
6. David and I discussed my qualifications, previous projects on coastal zones and my working with the Town of Falmouth conservation Department on various projects on Cape Cod. David is from Arlington, VA
7. Kevin from Jaredian mentioned that the working drawings should be completed by the end of September. They had to have plans modified for proper venting for carpenter's shop and fertilizer/chemical storage.
8. Daphne gave me a set of drawings that I will review.
9. I asked David if he will sign off on project and David commented that most likely after he reviews the plans once more.

Best,  
Leighton

Leighton Allenby

[REDACTED]

845.702.1844