



2:00pm - 6 trucks - LSJ to RH

Week 4: Monday, August 24 to Friday, August 28 (15-20 loads total) via Boyson

5:00 am - 3 truckloads asphalt - RH to LSJ

10:00 am - 3 truckloads asphalt - RH to LSJ

2:00 pm - clean up, return equipment to STT

The Better Roads crew will also be transported via Boyson during Weeks 2, 3 and 4.

Better Roads has planned a 5 day per week schedule. Better Roads will use Saturdays and Sundays for "rain days" makeup, if needed and will be transported to and from LSJ within Boyson's schedule as needed.

Attached for your reference is the map of the areas and phases of paving.

Is Sunday, August 2, 2015 approved to begin the project?

Respectfully, Daphne

<div>

--

please note

The information contained in this communication is confidential, may be attorney-client privileged, may constitute inside information, and is intended only for the use of the addressee. It is the property of JEE. Unauthorized use, disclosure or copying of this communication or any part thereof is strictly prohibited and may be unlawful. If you have received this communication in error, please notify us immediately by return e-mail or by e-mail to

jeevacation@gmail.com <mailto:jeevacation@gmail.com> , and destroy this communication and all copies thereof, including all attachments. copyright -all rights reserved