
From: Richard Kahn <[REDACTED]>
Sent: Friday, March 16, 2018 7:04 PM
To: jeffrey E.
Subject: Hardwood Flooring project update

reminder to advise price on which door openings you would like enclosed for Cabannas 1, 2 & 3 this will need to be done before coral stone tiles are removed which is now tentatively scheduled for April 2nd

Wood Floor project for Cabanas (4), gym, Chillax and Master will begin April 16th and be completed by May 1st

Final pricing for Wood Floors came to \$220,000 - i will send 50% deposit today as requested by Absolute Flooring

i was able to lower price by \$9,300 and added scope as that they will now be performing leveling of subfloors which was originally omitted in scope and probably another \$7,500 in savings

additional costs for project are shipping container - estimated -> 5,000 airfare, food and hotels for 3-4 men for 45 days
=> 25,000

Total Projected Cost =50,000

Richard Kahn
HBRK Associates Inc.
[REDACTED]

=