
From: Ann Rodriquez [REDACTED]
Sent: Friday, February 16, 2018 10:15 PM
To: jeevacation@gmail.com
Subject: 97 Smith Bay: Update
Attachments: IMG_7644.jpg; Untitled attachment 00070.txt; IMG_7645.jpg; Untitled attachment 00073.txt; IMG_7646.jpg; Untitled attachment 00076.txt; IMG_7647.jpg; Untitled attachment 00079.txt; IMG_7648.jpg; Untitled attachment 00082.txt; IMG_7649.jpg; Untitled attachment 00085.txt; IMG_7650.jpg; Untitled attachment 00088.txt; IMG_7651.jpg; Untitled attachment 00091.txt; IMG_7652.jpg; Untitled attachment 00094.txt; IMG_7653.jpg; Untitled attachment 00097.txt; IMG_7654.jpg; Untitled attachment 00100.txt; IMG_7655.jpg; Untitled attachment 00103.txt; IMG_7656.jpg; Untitled attachment 00106.txt; IMG_7657.jpg; Untitled attachment 00109.txt; IMG_7658.jpg; Untitled attachment 00112.txt; IMG_7659.jpg; Untitled attachment 00115.txt; IMG_7660.jpg; Untitled attachment 00118.txt

Hey Bossman,

Tiling is completed in Kitchen/Living area & CC bedroom & bath. Sylvester, K=rl & Chico prepped most of the lumber today so they can work on the kitchen=Cabinets Monday morning

I can now walk into the laundry/storage area from inside the house 💎=8A all the old molded cabinets came out and plumbing and electrical was com=leted. CC's Bedroom is bigger and now she have her own Bathroom ins=de her bedroom 😊she's so excited!!!

The septic will be pumped and covered tomorrow morning. Andy said it was to m=ch rain this week to work on the Septic