
From: Brice Gordon [REDACTED]
Sent: Tuesday, June 26, 2018 5:57 PM
To: jeffrey E.
Subject: ref

--

Brice Gordon

=div class="gmail_default" style="text-align:left;color:rgb(34,34,34);text-transform:none;text-indent:0px;letter-spacing:normal;font-family:arial,=ans-serif;font-size:13.33px;font-style:normal;font-variant:normal;font-wei=ht:400;text-decoration:none;word-spacing:0px;white-space:normal;background=olor:transparent">

Hurricane Preparation: =A0

Library and Ma=ter Bedrooms Roofs
Boca White Bermuda smooth, JPK= 23rd July

1.Master bed bath finished so i can stay<=span> .5th July

=div class="gmail_default" style="text-align:left;color:rgb(34,34,34);text-transform:none;text-indent:0px;letter-spacing:normal;font-family:arial,=ans-serif;font-size:13.33px;font-style:normal;font-variant:normal;font-wei=ht:400;text-decoration:none;word-spacing:0px;white-space:normal;background=olor:transparent">2.Flagpole pool pai=t 13th July

3.Hangar floor paint

<=iv class="gmail_default" style="text-align:left;color:rgb(34,34,34);text-transform:none;text-indent:0px;letter-spacing:normal;font-family:arial,s=ns-serif;font-size:13.33px;font-style:normal;font-variant:normal;font-weig=t:400;text-decoration:none;word-spacing:0px;white-space:normal;background=olor:transparent">Thursday 28th for laying of Epoxy, depending on weather</=iv> . =C2 End of August to start, 2 weeks work Can you con=irm tile selection

<=iv class="gmail_default" style="text-align:left;color:rgb(34,34,34);text-transform:none;text-indent:0px;letter-spacing:normal;font-family:arial,s=ns-serif;font-size:13.33px;font-style:normal;font-variant:normal;font-weig=t:400;text-decoration:none;word-spacing:0px;white-space:normal;background=olor:transparent">5.Kitchen appliances=installed New Wall=Oven and Dishwashers Installed

Main Viking Range due tropical 2nd week of July.

<=iv class="gmail_default" style="text-align:left;color:rgb(34,34,34);text-transform:none;text-indent:0px;letter-spacing:normal;font-family:arial,s=ns-serif;font-size:13.33px;font-style:normal;font-variant:normal;font-weig=t:400;text-decoration:none;word-spacing:0px;white-space:normal;background=olor:transparent">

6.Cottage finished
30th July, maybe

7.Dock House, fenders cleats, lights.

<=iv class="gmail_default" style="text-align:left;color:rgb(34,34,34);text-indent:0px;letter-spacing:normal;font-family:arial,sans-serif;font-size:13.33px;font-style:normal;font-variant:normal;font-weight:400;text-decoration:none;word-spacing:0px;white-space:normal;background-color:transparent">31st July, Jet ski fenders sourcing, cleats on site, Lights need to be selected and ordered for Shelters

8.GSJ solar and water</=pan>

RO Proposal expected 29th June

Purchase 20kw generator , Amex quote

Purchase New=Cat 110KW x 2, no proposal from Plan B, therefore recommend moving forward=with Warren Caterpillar Proposal

9.GSJ beach clean

After Plants and Furniture placing, Monday 2nd or Tuesday 3rd

• =A0

10 LSJ Generator's Rebuilds

Awaiting pricing =or one new backend, expected Friday

Trying to Scheduled to Complete rebuild of Gen=rator 2 by the 3rd

11.LSJ RO Plant Refurbishment

Late August

12.Nana refurbishment

<=iv class="gmail_default" style="text-align:left;color:rgb(34,34,34);text-indent:0px;letter-spacing:normal;font-family:arial,sans-serif;font-size:13.33px;font-style:normal;font-variant:normal;font-weight:400;text-decoration:none;word-spacing:0px;white-space:normal;background-color:transparent">Off Shore (VI) \$19,992.00, tubes=removed, shipped FL for fabrication, 5 days for install, 3 days to cure.=C2

Sylvios (FL)=\$18,200.00 plus flights, R&B for 2 pers for two trips. Same procedure =s above

Paint Tops=de, water sand bottom and polish, BVI \$7500.00, plus haulage, 10days for work.

13 Phone, internet Jermaine (Cecile).</=pan>

=C2

=4 Flagpoles LSJ and GSJ<=div>

Platform finished Thursday, awaiting Crane schedule=/div>

15.Parrots =ainted

Is this a Priority=/font>

• •
1=.Five palms weather secured

Will be done as part of Hurricane Preparation

17.Main Compound tree person visit and install

TBA

18.Tile in main compound

Start Thresholds Cabana's Monday 2nd

• •
19 Solar lights

Will source when I go back to Ranch= July 9th

.
1= Main Table
After your ne=t visit.

.
20.Equipment purchases
21.John=Deer arrivals.
JD Gators =re on site
Kaw Mul=s due ETA tropical 29th FL

22 Date on Bali furniture
Delivery Date not Signed

23 Tiki =ouse floor and Kitchen
TB=

=div class="gmail_default" style="text-align:left;color:rgb(34,34,34);t=xt-transform:none;text-indent:0px;letter-spacing:normal;font-family:arial,=ans-serif;font-size:13.33px;font-style:normal;font-variant:normal;font-wei=ht:400;text-decoration:none;word-spacing:0px;white-space:normal;background=color:transparent">24 Amy ,
permits. ? cable status?
I need to do drawing of natural br=dge over Salt pond for AC !!
Cable Status

25 R=ad Bid Zorro.
26 Water plan.
Will work on while on Ranch 10 Ju=y

Library Windows and Doors
=A0

Did Karen Someone to help her with admin.
Int=rviewing Friday ,
<=u>

Stanley, NM <=r>

LSJ-GSJ, USVI

[REDACTED]