

---

**From:** Ann Rodriquez [REDACTED]  
**Sent:** Monday, January 15, 2018 7:57 PM  
**To:** jeevacation@gmail.com  
**Subject:** Anna's House: Update :)  
**Attachments:** image1.jpeg; image2.jpeg; image3.jpeg; image4.jpeg; image5.jpeg; image6.jpeg; image7.jpeg; image8.jpeg; image9.jpeg; image10.jpeg; image11.jpeg; image12.jpeg; image13.jpeg; image14.jpeg; image15.jpeg; image16.jpeg; image17.jpeg; image18.jpeg; image19.jpeg; image20.jpeg; image21.jpeg; Untitled attachment 00416.txt; image1.jpeg; image2.jpeg; image3.jpeg; image4.jpeg; image5.jpeg; image6.jpeg; image7.jpeg; image8.jpeg; image9.jpeg; image10.jpeg; Untitled attachment 00419.txt

Hey Bossman,

I've already gotten so much done in a short space of time just by be=ng here. Thank you so much! xoxo Pineapple Village Condos completed the fen=ing on there property and Mr. Delacruz is doing great with the septic

**Fencing:**

- Hotel Fencing: Completed
- House Fencing: on hold until Septic is installed

**House tiles:**

- Floor Demo 1st: in progress
- Install new tiles Kitchen & Living space 1st: after demo -Floor Demo 2nd: after tiles are installed in Kitchen & Living room -Install new tiles Bedroom & Bathroom 2nd: after demo

**Cabinets:**

- Cabinet removal (Termites): In progress

**Painting:**

- Painting Bedrooms & Bath: In progress
- Outside painting: on hold until all work is completed outside

**Cisterns:**

- Cistern Clean-out: on hold until all work is completed

**Camera system:**

Camera system is showing front only at the moment (2 out of 6 installed). In=progress

**Trees & Plants:**