
From: Ann Rodriguez <[REDACTED]>
Sent: Monday, November 18, 2013 6:55 PM
To: Jeffrey Epstein
Subject: Grotto- update
Attachments: image.jpeg; Untitled attachment 00013.txt; image.jpeg; Untitled attachment 00016.txt; image.jpeg; Untitled attachment 00019.txt; image.jpeg; Untitled attachment 00022.txt; image.jpeg; Untitled attachment 00025.txt; image.jpeg; Untitled attachment 00028.txt; image.jpeg; Untitled attachment 00031.txt; image.jpeg; Untitled attachment 00034.txt; image.jpeg; Untitled attachment 00037.txt; image.jpeg; Untitled attachment 00040.txt; image.jpeg; Untitled attachment 00043.txt; image.jpeg; Untitled attachment 00046.txt

I have Pokey, TJ and Gary working on five Palms they will construct, repair p=t in butterfly doors and paint, I had Pokey speak with Karl from Condado wi=dows to walk him through the repairs as soon as they're finished with five p=lm's they will continue to work on the grotto which is about 75% complete.

Five Palms should be completed by Wednesday no later than Thursday morning.

Danny V. and Danny E. can now focus on the Library bookshelf's and MC Swimm=g pool.