

From: Richard Kahn <[REDACTED]>
Sent: Thursday, October 12, 2017 2:20 PM
To: Jeffrey Epstein
Subject: STC Office update
Attachments: image001.jpg; Untitled attachment 00326.htm; Mail Attachment.eml (274 bytes); Untitled attachment 00331.htm

Richard Kahn
HBRK Associates Inc.

Begin forwarded message:

From: =/b>"Jeanne Brennnan Wiebracht" =lt

Subject: =/b>Office =pdate

Date: =/b>October 12, 2017 at 10:11:25 AM =DT

To: =/b>"Richard Kahn" <[REDACTED]> ; "Cecile de Jongh" <[REDACTED]>
Cc: <[REDACTED]> , "Una Pascal"

Update 10/12/2017

Per our =onversation this morning:

* Office –

* Painters – will let them continue till the sack of the office and then suspend till a later date after we get the sack of the office addressed

- * Ras – stopped by this morning and he is on hold till we call him to do any work, if any
- * AYH – Beth has indicated the following

* Engineers will be on island on the 17th to access the whole property and we will reconvene with her on the 19th to determine the assessment for our office so we can have a time frame for fixing

* She will send Joe from All builders to the roof =oday to see if he can determine if there is any way to stop the leaking =n the back and if tarring is an answer to stop immediate issues

* Carpet – Floor Factory has been put on hold on the installation – however – THEY REQUESTED A DEPOSIT CHECK =O HOLD THE CARPET – as they basically need to know if we don't want it they would like to sell – needs action on our part ASAP

* Base board – need to address how to deal with these – See pictures in the drop box =E277 the back of the office ones need replacing and the rest are also dirty and marked up

* Ceiling tiles – need to address how to deal with these and who will replace – the back office ones are damaged but the whole office needs to be addressed as stained ones exist in all offices

* Mold removal – Fraguela should be involved with accessing – Rich is in process of contacting Fraguela for an up

* Equipment

* Switch -Jermaine to let Rich know today what models of the Cisco switch should be ordered 1 for office and 3 for Island (He needs to check with Hector

* Copier – Jeanne to contact Spensely and determine if quoted equipment is available at the original price and to evaluate the service contract terms they are quoting , will provide and update to Rich as soon as received

From: Richard Kahn [REDACTED]

Sent: Thursday, October 12, 2017 12:20 AM

To: Cecile de Jongh <[REDACTED]>

Cc: Jeanne Brennan [REDACTED]

Subject: Re: Fraguela

can we all do a call to discuss this am

i am available on my cell

thanks

Richard Kahn
HBRK Associates Inc.

On Oct 2, 2017, at 7:50 AM, Cecile de Jongh <[REDACTED]> =rote:

I think we should push the carpet back a week.

With warm regards,

Cecile

Sent from my iPhone and =isspellings courtesy of iPhone.

On Oct 12, 2017, at =:44 AM, Jeanne Brennnan Wiebracht <[REDACTED]> wrote:

The painters are painting now – =hey started yesterday and will be here today and tomorrow. =he AC is working which is huge ☺! - =ne unit but it is cooling the whole office.

Do you think we should call floor =actory and tell them to put on hold. When I spoke with Angela she =as us schedule for Tuesday and if we reschedule it will not be till the =ollowing week at some time as they do have others on the schedule --=we should let them know as soon as possible if we are going to =eschedule

From: Cecile de Jongh [mailto:[REDACTED]]
Sent: Wednesday, October 11, 2017 =:54 PM
To: Richard Kahn <[REDACTED]>
Cc: Jeanne Brennan [REDACTED]
Subject: Re: Fraguela

AYH is responsible for fixing the =oof..

</=lockquote>

=