

---

**From:** jeffrey E. <jeevacation@gmail.com>  
**Sent:** Tuesday, September 2, 2014 9:17 PM  
**To:** Jermaine Ruan; Richard Kahn  
**Subject:** Re: Tower Project Status

please have james review for stupidity

On Tue, Sep 2, 2014 at 5:07 PM, Jermaine Ruan <[REDACTED]>  
></=pan> wrote:

Good day Boss,

As per our conversation, here is the proposed schedule for completion of the tower project :<=u>

\* =C2\* If the second payment (\$ 90,019.85 ) is approved and received this week the order can be made 9/8/14. From there:

- o 3 Weeks for balance of the equipment to arrive
- o 1 Week to complete LSJ installation
- o 1 Week to complete STC installation
- o 2 Weeks to finalize all sites including programming and active swaps for backup.

Does Terrence have permission to work on adjusting the tower to the height of the berm this week starting tomorrow 9/3, while you are in residence=

Regards

JRuan

--

◆=A0 please note

The information contained in this communication is confidential, may be attorney-client privileged, may constitute inside information, and is intended only for the use of the addressee. It is the property of JEE

Unauthorized use, disclosure or copying of this communication or any part thereof is strictly prohibited and may be unlawful. If you have received this communication in error, please notify us immediately by return e-mail or by e-mail to [jeevacation@gmail.com](mailto:jeevacation@gmail.com) , and destroy this communication and all copies thereof, including all attachments. copyright -all rights reserved