
From: Ann Rodriguez <[REDACTED]>
Sent: Wednesday, August 1, 2018 1:37 AM
To: jeevacation@gmail.com
Subject: 97 Smith Bay: Kitchen
Attachments: IMG_3359.jpg; Untitled attachment 00095.txt; IMG_3362.jpg; Untitled attachment 00098.txt; IMG_3363.jpg; Untitled attachment 00101.txt; IMG_3364.jpg; image1.jpeg; image2.jpeg; image3.jpeg; image4.jpeg; image5.jpeg; Untitled attachment 00104.txt; image6.jpeg; Untitled attachment 00107.txt

Hey Bossman,

Almost done 😊 thank you so much

The countertop will be installed on Wednesday, Aug 8th. The Kitchen is scheduled to be completed by Aug 12th.

Kitchen Schedule:

- Kitchen cabinets: Completed
- Kitchen counter installation: Aug 8th
- Cabinet banding: in progress at the moment
- Backsplash: to begin Aug 9th
- Painting of the walls Aug 10th/Aug 11th