
From: Kyle reavis <[REDACTED]>
Sent: Friday, December 7, 2018 9:20 PM
To: jeffrey E.
Subject: Re: Weekly Schedule

Jan 20th just reviewed with jay at his office. He is going to give us a detailed schedule with line items by end of the day Monday.

On Fri, Dec 7, 2018, 1:11 PM J <jeevacation@gmail.com> wrote:

Re: finish dates?

On Fri, Dec 7, 2018 at 1:08 PM Kyle reavis <[REDACTED]> wrote:

Mr Epstein,

Please see the weekly update below;

BWC - Had their sub contractor out today to price the roof, Jeremy is saying tomorrow is when we will get it. I told him to proceed on the Q hut along with the cabana 4 roof. He is going to let us know when he can get these started along with the project schedule for our review.

</div>

Weekly Schedule Construction Update

GSJ Staff Cottage-

- * Framing in Progress
- * All Framing is done, plywood is going up on the exterior wrapping up today. Roof
- * site de-watering
- * Dewatering done
- * Sealing of eastern is scheduled for this week - Monday Start

Starting Monday

Cabana 1-4-

- * Interior Tile Punchlist - 2 weeks total - Scheduled to Finish Friday (Still going slow) - meeting with Jay this afternoon to discuss
- * Shower doors scheduled for 7 am Monday delivery to LS

supplies just arrived to LSJ

- * seal grout (2 days) after final tile done
- * Paint newly installed EIFS - starting the remainder of repair work Monday,

ago

- * Remove and reinstall selected floor tiles (recut for drains)
- * Window Installation - Will be installed Monday, painting just finished an hour

after work is completed

- * Next week Final cleaning of site Area - cleaning done today and another round

Gym-

- * 4 days of work ending on Friday - All doors and windows installed, need to caulk and install trim Monday morning (2 hours)

Chillax-

Done

Main Compound Coral Stone- (And few tiles in Pops Garden)

- * Scheduled to finish Friday 344 tiles total

Main Compound EIFS Work-

- * Work starting Monday (2-3 days) supplies just arrived to LSJ

Tiki GSJ -

- * Brian is working on the new columns for the roof support. C2

--

C2 please note

The information contained in this communication is confidential, may be attorney-client privileged, may constitute inside information, and is intended only for the use of the addressee. It is the property of JEE

Unauthorized use, disclosure or copying of this communication or any part thereof is strictly prohibited and may be unlawful. If you have received this communication in error, please notify us immediately by return e-mail or by e-mail to eevacation@gmail.com, and

destroy this communication and all copies=thereof,
including all attachments. copyright -all rights reserved
<=div>