
From: LSJ GSJ <[REDACTED]>
Sent: Thursday, December 20, 2018 10:03 PM
To: J Epstein
Subject: LSJ_CABANA_UPDATE_122018

Good Evening

Update - Cabana 1 will be ready by 2 noon tomorrow, small plumbing issue I have been told that all work will be complete in Cabana 2 by noon, then will need clean etc and if everything goes well will be ready by Saturday afternoon. Cabana's 3 and 4 will not be ready. Warmest regards Karen

Noting this is all based on the temporary install of counter tops and vanities, if you wish to have Kenny's installed we will start removing tomorrow. I cannot guarantee that anything will be ready for the 26th. Please advise. Thanks

--

The Rt. James Group

6100 Red Hook Quarter

Suite B3

St. Thomas

USVI 00802