
From: Richard Kahn <[REDACTED]>
Sent: Friday, November 16, 2018 3:51 PM
To: Jeffrey Epstein
Subject: Fwd: Cabana Bathroom Tile

kyle =ays the schedule below is still accurate... should = have Cash do pictures again today or monday?
please=advise
thank you

Richard Kahn
HBRK Associates Inc.
575 =exington Avenue 4th Floor
New York, NY 10022
[REDACTED]

Begin forwarded message:

From: =/b>Kyle reavis <[REDACTED]>
Subject: =/b>Re: Cabana =athroom Tile

Date: November 16, 2018 at 7:00:20 AM EST

To: =/b>Richard Kahn <[REDACTED]>

Cc: Daphne Wallace <[REDACTED]>

yes it does, will =o.

On Fri, Nov 16, 2018, =:11 AM Richard Kahn <[REDACTED]>
wrote:

Does this schedule still hold? If not please update jee =oday. Thank you.

Richard=Kahn
HBRK =ssociates Inc.

575 Lexington Avenue, 4th Floor
New York, NY 10022



On Nov 13, 2018, at 2:08 PM, Kyle Reavis [REDACTED] wrote:

Good Afternoon,

Please see tile and final sequence of events for cabana bathrooms;

Cabana 1:

14th - memo bench, set all floor tiles, plaster ceilings

15th - Tile walls (all day) - Finish tile

16th - Toilet Install / Lighting install

Awaiting Shower door delivery (23rd estimated)

Window can receive Plexiglas in place of privacy glass to seal showers interim

Cabana 2:

14th - set floor tiles , plaster ceilings

15th - Install toilets

16th - tile walls (all day) - Finish Tile

17th - Lighting install

Awaiting Shower door delivery (23rd estimated)

Window can receive Plexiglas in place of privacy glass to seal showers in interim

Cabana 3:

14th - set floor tiles , plaster ceilings

15th - install toilets

16th - Lighting Install

17th - Tile Walls - Finish Tile

Awaiting Shower door delivery (23rd estimated)

Cabana 4:

14th - seal exterior door, plaster ceilings , set floor tiles

15th - Install toilets

18th - Wall tile install (all day) - Finish

19th - Shower door Install

Very respectfully,

Kyle Reavis

=