
From: Stephanie Remington [REDACTED]
Sent: Saturday, March 9, 2019 10:11 PM
To: J
Subject: Re:

Septic in progress. Hit lots of rock. Finish trenching Monday, then lay pipe.

Electricians installed tiki chandeliers. Will do gas, plumbing, electrical next. Carpenters creating framing for lattice you requested. Will complete temporary sample for your review before attachment. Once electricians install gas, elec, etc, will set cabinets and build temporary wood countertops. Sent you countertop samples from GHI-Laine. They were all busy Patters. Would you prefer I request something else?

GSJ shade structure was stained Friday.
<=iv>

Stephanie Remington
LSJE= LLC

On Sat, 9 Mar 2019 at 13:13, J <<= href="mailto:jeevacation@gmail.com">jeevacation@gmail.com> wrote=

septic completion, GSJ. . tiki kitchen install? . shade structure. painting?

--

=C2 please note

The information contained in this communication is confidential, may be attorney-client privileged, may constitute inside information, and is intended only for the use of the addressee. It is the property of JEE. Unauthorized use, disclosure or copying of this communication or any part thereof is strictly prohibited and may be unlawful. If you have received this

return e-mail or by e-mail to jeevacation@gmail.com <mailto:jeevacation@gmail.com> , and destroy this communication and all copies hereof, including all attachments. copyright -all rights reserved
</=iv>