
From: Daphne Wallace [REDACTED]
Sent: Thursday, March 21, 2019 10:23 PM
To: Jeffrey Epstein
Cc: Rich Kahn; michael glidden; Stephanie Remington
Subject: LSJ Road Project - March 21, 2019

Greetings Sir,

The Chromix concrete colorant for the Road Projects is missing. UPS was scheduled to deliver to Tropical FL on 3/19, then cancelled. They rescheduled for delivery today 3/21 after I and the vendor (Coastal Construction) called yesterday 3/20. According to UPS tracking, the shipment left their Miami facility this afternoon for the Tropical Shipping Miami warehouse. According to Tropical Shipping, the driver arrived, opened the truck and it was empty.

UPS can trace the shipment from Illinois to Miami, but do not know where it is currently. They have already opened an investigation.

I will call in the morning and will keep calling until they locate your shipment.

I notified Mr. Jeffers, who is ready to begin the pouring of the roads.

<=div>

At this point, I cannot tell you when the Chromix will be delivered to LSJ for the project.

Respectfully,

Daphne

</=iv>