
From: Daphne Wallace <[REDACTED]>
Sent: Friday, September 7, 2018 11:53 PM
To: LSJ GSJ; brice gordon; michael glidden; Rich Kahn; Karyna Shuliak; Kyle reavis
Subject: Shipping Updates - September 7, 2018

Greetings Karen,

Arrived/Sailed/Loaded to Sail
BOL 13291569 - Artistic Tile - LSJ Master Bath Tile-- on LSJ

BOL 13290221 - Container 300126-9 - Empty - Hurricane storage - on LSJ

BOL 1329754 - Artistic Tile - LSJ Cabanas - floor tiles - on LSJ

BOL 1393947 - Kassbohrer All Terrain Vehicles - Cherrington 5500 Beach Cleaner - on STT - BIG N pickup on Monday 9/10

BOL 13300288=A0- LMT International - 5,000 SF Coral Stone - on LSJ

BOL 13302261 - Container 347359-0 - (24) carts outdoor furniture (6) dining chairs, (5) toilets, jet ski parts, (8) tires, decorative household accessories - EDA on STT 9/9 - pre-cleared - pickup pending

BOL 13310471 - Container 364921-0 = concrete bags, wire road mesh, rebar chairs - EDA on STT 9/9 - pre-cleared - pickup pending

BOL 13318299 - Loranger - (30) 4.5 x 4.5 hinges, (150) 4 x 4 hinges (Stanley ball bearing) - sailing 9/7 - EDA on STT 9/12

BOL 13322364 - Flight Light - (29) Helipad light base cans - sailing 9/12 - EDA on STT 9/16

C2=A0 SiteOne Landscape - Malathion and Prosecutor Pro - sailing 9/12 - EDA on STT 9/16

BOL 13308602 - Warren Cat - Caterpillar Model 303E - delivered to Tropical FL 9/7 - sail date pending

BOL 13322077 - Container 31292-5 - Absolute Hardwood Flooring - drop off to location 9/10-- pickup pending

REI - (1) Kayak, (1) Balloon sand cart - Renato to deliver to Tropical FL - pending
=div>

(15) Panasonic K=NT546-W Phone for LSJ/GSJ - ordered 9/5 - EDA to PB house by 9/14 - Renat= will coordinate shipment by plane or USPS

=C2◆

S&C Electric Company - Underground Distribution Sw=tch-gear - EDA to Tropical FL by 9/30

Lo=anger - Library Baldwin Hardware in Dark Bronze finish - ordered 9/4 - EDA=to ship out by 10/16

Warren Cat - Caterpillar Mod=l 307 Midi Excavator - in TX 9/7 - EDA to Tropical FL pending

Warren Cat - Caterpillar Model 325 Excavator - in TX 9/30 = EDA to Tropical FL pending

Warren Cat - JLG TH-1255 Telehandler -◆=A0in TX 10/5 - EDA to Tropical FL pending

Warren Cat - Caterpillar 272 Skid Steer - in TX 10=31 - EDA to Tropical FL pending

Warren Cat - =2) D 125-8 Electric Generators and (2) Replacement Generators - payment ma=e 7/13 - EDA to ship out by 10/19

EGS Internation=l - Dark tint glass - LSJ Gym & Ballet rooms - payment made 8/21 - EDA=to ship out by 10/30

JSC Interiors LLC Orders<=u>

Ferguson Enterprises - Dornbracht bath fixtures - s=ipped out 9/7 -EDA to Tropical FL 9/14

</=iv>

Christopher Hyland Inc - Kitchen Banquette fabric - ordered 7/25 -=EDA to ship out by 9/15

Artistic Tile - LSJ C=bana Tiles - wall tiles, mortar - EDA to warehouse in NY 9/30 - EDA to Trop=cal FL pending

Interfreight-Cargo =o Bob Lynch Movers - ETA MIA 9/=5 - ETA STT by 10/9

Gloria Art - Bali Statues

Liyan Antiq & =rimitive - Bali Statues

Nikini Art Indonesia - Bali Furniture

Miroku Furniture - Bali Furniture=/div>

</=pan>

Home Depot Orders<=span>

WA29068621 (=OTE: Not the Correct Invoice Number) - Flooring material for GSJ Cottage -=EDA to Tropical FL pending

H3501-87428<=b> - Kitchen Cabinetry for GSJ Cottage - EDA to Tropical FL pending</=pan>