

---

**From:** Daphne Wallace [REDACTED]  
**Sent:** Wednesday, March 20, 2019 6:41 PM  
**To:** michael glidden; Stephanie Remington; Rich Kahn; Patrick Cena; ann rodriquez; Karyna Shuliak  
**Subject:** Re: Shipping Updates - March 19, 2019

Greetings Mike,

Updates:

=/div>

BOL 13609672 - United Rentals - (1) Genie GTH-1256 Telehandler with 72" forks= truss boom, bucket - cleared, ready for pickup

BOL 136=3711 - Site One Landscape Supply - Irrigation parts - cleared,=ready for pickup

Arrived/Sailed/Booked to=Sail =

<=iv>BOL 13621516 - BOL 13614385 - 201= Can-Am Maverick - ship to Zorro Ranch per JE - in PPB 3/19 - =span style="color:rgb(0,0,0)">Lund & Pullara will arrange transport=C2 from FL to NM once =A0 =C2 shipment released

BOL 13623863 - 2015 G=C Yukon Denali (JE) - in PPB 3/19 - Lund & Pullara will arrange transport from FL to Paris once shipment released =A0

BOL 13609672 - United Rentals - (1) Genie GTH-1256 Telehandler wi=h 72" forks, truss boom, bucket - EDA on STT 3/20 - clearing 3/20

BOL 13623711 - Site One Landscape Supply - Irri=ation parts - on STT 3/17 - clearing 3/20

BOL 13634508 - Discount Equipment - (2) Terex AL= Light Towers - EDA on STT 3/20 - clearing 3/20

BOL 13641679 - scheduled to sail 3/20 -=EDA on STT 3/24

=C2 =A0 Traffic Safety Store - (10) 8' Plastic Speed Bumps=A0

=A0 =C2 AG-PRO - JD 6130M Tractor

BOL 13632967 - Shield Up - (2) Gable Pod Roof kits fo= GSJ Christmas Cove Containers - purchased 2/22 - Hardware received at Tro=ical FL 3/14 - =A0 Structure EDA to Tropic=l FL 3/21

BOL 13640387 - 2019 Freightliner 122SD dump truck - purchased 3/18 - EDA to ready to ship 4/2

Awaiting Delivery to Tropical - Or to LSJ via FEDEX, ETC. ♦=A0

UI.com - VISA Setup supplies - purchased 3/15 - EDA to STT 3/20 via UPS

ABC Nursery - (45) Bougainvilleas, (12) Ficus - purchased 2/28 - EDA on LSJ 3/22 =C2 ♦

Full Compass Systems - (2) Speakers= (2) Subwoofers per JE - purchased 2/19 - EDA to PB House 3/20 ♦=A0

Coastal Construction - (150) 6-sack Chromix in Sombrero Buff for LSJ road projects - purchased 3/4 - EDA to Tropical FL 3/20

Electric Bargain Store - (25) Focus Industries PGL-02 BRT Putting Green lights - purchased 3/11 - EDA to Tropical FL 3/21

Electric Bargain Store - (25) Focus Industries PGL-02-BRT Putting landscape lights - shipped 3/15 - EDA to Tropical FL 3/21

Home Depot - (15) Global Door Oil Rubbed Bronze Steel Spring Hinges (3 pk) - Carluz will ship to STT via USPS by 3/22

Home Depot - (12) Low-Voltage 900 watt Landscape Transformers - purchased 3/6 - NOW EDA to Tropical Shipping 3/22

Home Depot - (60) Lumens overhead lights, (30) Progress light sconces - purchased 3/6 - NOW EDA to Tropical Shipping 3/22

Home Depot - (6) Rheem Water Heaters - purchased 3/6 - EDA to Tropical Shipping 3/22

<=iv>

American Export - (2) 55 gallon drums Rust Bandit - purchased 3/18 - EDA to ready to ship 3/22

Taylor, Cotton, Ridley - (17) SPECIAL LITE DOORS and hardware RO and Mechanical Buildings - purchased 12/11 - Lead time 8-10 weeks - EDA to ready to ship 3/25

Tropicars - (1) 2019 Polaris Ranger EV electric vehicle with roof, full windshield - Rust Proofing 3/23 - EDA to Tropical FL 3/26

American Export - Red Cedar Lattice for LSJ Tiki Hut project - purchased 3/12 - Lead time=10 business days - EDA to ready to ship 3/27

John=C. Cassidy - 3 Ton Trane unit for LSJ Master Bath - ordered 3/18 - EDA to Tropical FL pending

IBU Gallery - "Pina" Jean Grisoni table - purchased 2/28 - EDA to STT 4/1

Gemini Seawater Systems - 25K GPD Containerized Seawater RO System for GSJ - EDA to Tropical FL 4/10

United Rentals - (1) JLG 600AJ Boom Lift with 36" man basket, sand tires - purchased 1/31 - Lead time 8 weeks - EDA to ready to ship 3/29

Reddick Equipment Co. - (1) 100 gallon 2 wheel trailer sprayer, (1) 50 gallon 2 wheel trailer sprayer - purchased 1/28 - NOW EDA to ready to ship 4/1

Warren CAT - (1) Caterpillar CS54B Roller - purchased 1/29 - Lead time 8 weeks - EDA to ready to ship 4/5

American Export Company - (2) 96"x 96" Sliding Glass Doors for Five Palms - purchased 3/5 - Lead time 6 weeks - EDA to ready to ship 4/16

Fletcher Larkin Building Supplies - (4) cement bag for construction stock - purchased 3/5 - EDA to Tropical FL pending

Innovation Solar Garden Products - (2000) Garden lights - purchased 12/28 - NOW production begins 2/28 - Lead time 11 weeks (55 days) - EDA to MIA 38 days - EDA to STT June 2019