

---

**From:** Brice Gordon [REDACTED]  
**Sent:** Monday, May 11, 2015 3:40 PM  
**To:** Jeffrey Epstein  
**Cc:** Zorro Ranch  
**Subject:** Re:

Project Status below

Movie Room: New equipment install completed Gun Cabinet panels and refurbishment of Blackouts, completion 13 th May Chaises and Chairs ordered, estimated delivery 22nd June

Pool/Gym system  
Work to be completed 19th May

Surge Protection  
Work to be completed 19th May

Main Distribution Pumps  
New Skid ordered, estimated delivery, last week of May, 3 day install.  
Present status, have one pump running, manual operation only.  
I can not control the cooling tower make-up water cycles therefore only have poolpak online to lessen demand on cooling tower.  
All other heat pumps are off.  
Irrigation is running . I can not guarantee how long this motor will last.

Outdoor Rugs  
Ordered, expect delivery date estimated first week of June

Bunkhouse Sofa ordered due mid June

Outside Furniture Lodge  
Sourced material to construct furniture, it appears it will be more economic to purchase rather than make "in house" will have firm numbers Wednesday

JJ's  
Bunkhouse windows and doors have been ordered, install scheduled for last week of June Lodge Deck=Roof, install scheduled for the 18th May, 3 days work.  
LV Tennis=Court resurface, Scheduled for after Memorial Weekend, need warmer dryer weather pattern

Painting  
Workshop and wash bay interior completed Pole Barn and Eaves of Workshops completion this week Picket Fences/Fence Line - RC & LV, need warmer temps and consistent weather pattern, Estimate starting next week if possible.  
BH once windows doors installed  
Chees fountain basin sealed, completed

Landscaping

H=droseeder, ordered awaiting delivery date confirmation, estimated mid June=/div> Seed is on sight Laying of Sod Pool area, completion 1= May, Westwind Landscape Con will be submitting proposal f=r Log Cabin today, Planter Beds MH due Wednesday.

Lindens =or Chess Set area to be picked up this week Still sourcing large=cottonwoods for RC LV spring cleaning, mulch and irrigation repa=rs completed.

regards Brice

<=iv>

<=iv>

On Mon, May 11, 2015 at 7:51 AM, jeffrey E. &=t;jeevacation@g=ail.com <mailto:jeevacation@gmail.com> > wrote:

statu= of projects?

--

=A0 please note

The information=contained in this communication is confidential, may be attorney-client=privileged, may constitute inside information, and is intended only for=br>the use of the addressee. It is the property of JEE

Unauthorized =se, disclosure or copying of this communication or any part thereof is =trictly prohibited and may be unlawful. If you have received this co=munication in error, please notify us immediately by return e-mail or b= e-mail to jeev=cation@gmail.com <mailto:jeevacation@gmail.com> , and destroy this communication and all copies the=eof, including all attachments. copyright -all rights reserved

--

Brice Gordon  
Stanley, NM=C2

Ph: [REDACTED] <tel:%[REDACTED]>  
=/div>