

**To:** JEE[jeevacation@gmail.com]; Brice G [REDACTED] Doug  
Schoettle[REDACTED] Emad Hanna [REDACTED]  
**From:** curtis  
**Sent:** Tue 6/9/2009 1:30:12 PM  
**Subject:** Re: Master Bath & Bed

Title: Re: Master Bath & Bed #2 cabana gutted 8 +- months ago

On 6/9/09 9:22 AM, "curtis" [REDACTED] wrote:

- April 4th - CZM permit start up was required– exterior demolition and plant clearing, silt fencing.
- April 27th – 28th Master Bathroom taken apart – during inventory of Bedroom/Bathroom
- Sinks outside for no good reason – but they are undamaged and will be properly stored.
- We can begin - Master bath foundation, walls, electrical and plumbing roughing when you give us the go ahead, Building Permit received last week.
- Exterior column design unclear.
- Details & specifications based on exactly what you had before – we can complete most issues with this information – No Designer on Board.
- We can reused – Vanities which are in fine shape – shower doors to speed schedule forward -
- Need budget approval to allocate funds – order long lead

On 6/9/09 8:05 AM, "JEE" <jeevacation@gmail.com> wrote:

when was my master bathroom taken apart,, why are the sinks outside for weeks on end ? when was the cabana taken down,, when is the master bath project actually going to begin,,