

---

**From:** Richard Kahn <[REDACTED]>  
**Sent:** Friday, June 3, 2016 8:34 PM  
**To:** jeffrey E.  
**Subject:** Fwd: ZDC Microwave Link

attached is email with proposed worst case dates for Zorro microwave install future tech was waiting for latest technology on dragon wave which is causing a potential 2-3 week pushback from original planned completion date of July 15th email below states that they would begin testing 8/5/2016 and would add an extra week for potential unforeseen issues i am concerned this will interfere with your planned visit please advise thank you

FYI - future tech feels confident that they can go directly from sandia crest to main house (still need to work out issues on pole height and or new pole at main house which future tech will install for us)

Richard Kahn  
HBRK Associates Inc.  
[REDACTED]

Begin forwarded message:

**From:** Chris Cappiello <[REDACTED]>  
**Subject:** RE: ZDC Microwave Link  
**Date:** June 3, 2016 at 9:27:14 AM EDT  
**To:** Richard Kahn <[REDACTED]>  
**Cc:** [REDACTED] <[REDACTED]>, [REDACTED] <zorro.office@gmail.com>, Dave Rumore <mailto:zorro.office@gmail.com>, "Peter Cappiello" <[REDACTED]>, Kyle Purinton <[REDACTED]>, "Sean Johnson" <[REDACTED]>, Walter Tanner <[REDACTED]>

Hello Richard and [REDACTED],

I hope all is well.

Per our discussion earlier this week we follow up with Dragonwave on an exact date of delivery. Dragonwave has informed us that the radios (Long lead item) would ship by no later than 7/29.

Net of this, we would like to plan for the following to help mitigate the timing delay of the radio arrival and try to keep the installation timing as tight as possible and stick to the original solution using the Enhanced Multi-Carrier solution.

#### Sequence of Events:

- \* Pre-ship all materials besides the radios (To arrive in market the week of 7/25 or earlier)
  - \* Antennas, Mounts, Installation Materials, Cable, etc.
- \* FT build crew to arrive in market on Sunday 7/31/16
- \* FT will begin the construction on 8/1/16 starting with the Main Residence Location
- \* Once the main residence location is complete, we will move to Sandia Crest
  - \* By the time FT is CONSTRUCTION COMPLETE on both ends the radios will arrive in market.
  - \* FT will then pre-configure the radios at the main residence location and then install them on each end
- \* Once the radios are installed, FT will begin the link alignment. (We would expect to be at this point by Friday 8/5/16
  - \* In the case the Sandia Crest to Main Residence location does not meet the performance requirements, we will then go build the ZDC tower and relay the connection through there

Please review and let us know if we can move forward on this basis.

We need your confirmation, so that we can finalize the FCC licensing to be the enhanced multi-carrier product. Our preference would be to maintain this plan, but will defer to you for guidance.

NOTE: We are of course trying to see if we can make any improvements on the timelines, but this would be what we feel is conservative planning, based on the information we have.

Thanks again!

Best regards,

Chris Cappiello

Director of Business Development

Future Technologies Venture, LLC

[REDACTED]

From: Richard Kahn [REDACTED]  
Sent: Wednesday, June 1, 2016 10:38 AM  
To: Chris Cappiello [REDACTED]  
Cc: [REDACTED]  
<mailto:zor[REDACTED]>  
Subject: Re: ZDC Microwave Link

lets do 4pm EST

thanks

Richard Kahn  
HBRK Associates Inc.

[REDACTED]

[REDACTED]

On Jun 1, 2016, at 10:32 AM, "Chris Cappiello" <[REDACTED]>

Richard,

Do you have a preference?

Best regards,

Chris Cappiello

Director of Business Development

Future Technologies Venture, LLC

[REDACTED]

From: Brice Gordon <[REDACTED]>

Sent: Wednesday, June 1, 2016 10:31 AM

To: Chris Cappiello <[REDACTED]>

Cc: Richard Kahn <[REDACTED]>; ZDC <[REDACTED]>

Subject: Re: ZDC Microwave Link

, either time works for me

On Wed, Jun 1, 2016 at 7:33 AM, =hris Cappiello <[REDACTED]>

Hey Brice and Richard,

Do you have time today at 4 or 5 EST to catch up on this project?

Best regards,

Chris Cappiello  
Director of Business Development  
Future Technologies Venture, LLC  
[REDACTED]

-----Original Message-----

From: Brice Gordon <[REDACTED]>  
Sent: Wednesday, May 25, 2016 5:31 PM  
To: Chris Cappiello <[REDACTED]>  
Cc: Richard Kahn <[REDACTED]>; ZDC <[REDACTED]>

=

Subject: Re: ZDC Microwave =ink

Thank you

Sent from my iPhone

> On May 25, 2016, at 3:19 PM, Chris Cappiello <[REDACTED]>:  
>  
> the FCC licensing process is in process and we are waiting for a =onfirmation. We expect it by  
>  
> Once that is complete we will verify the equipment availability  
>  
>  
> Best regards,  
>  
>  
> Chris Cappiello  
> Director of Business Development  
> Future Technologies Venture, LLC

NLT Wednesday

[REDACTED]

> -----Original Message-----

> From: Brice Gordon [mailto:[REDACTED]]

> Sent: Wednesday, May 25, 2016 4:34 PM

> To: Chris Cappiello [REDACTED]

> Cc: Richard Kahn [REDACTED]

<zorro.office@gmail.com>

> Subject: ZDC Microwave Link

>

> Good Afternoon

> Any updates regarding microwave path from Sandia Crest to Ranch =egards Brice

>

>

> Sent from my iPhone

--

Brice =ordon

Stanley, NM

[REDACTED]

=