

To: michael.gildden [REDACTED]; Patrick
Cena [REDACTED]; Rich Kahn [REDACTED]; Lesley
Groff [REDACTED]; Karyna Shuliak [REDACTED]; Una
Pascal [REDACTED]
From: Daphne Wallace
Sent: Wed 6/5/2019 12:27:55 AM
Subject: Shipping Updates - June 4, 2019

Greetings Mike,

Arrived/Sailed/Booked to Sail

BOL 13713967 - Fletcher Larkin Building Supplies - (12) cement bags for construction stock - on STT 5/11 - cleared, off-loaded, awaiting pickup

BOL 13720832 - on STT 5/11 - cleared, off-loaded, awaiting pickup
- GEI Works - Type 2 HD Permeable Silt Barrier for GSJ
- American Export - LSJ GYM Doors & Windows replacement

BOL 13734465 - on STT 5/22 - cleared, off-loaded, awaiting pickup
- Tiki Shack Importers - (70) rolls of Thatch
- Wayfair - (100) Pure Garden Solar Path Bollard LED Pathway Lights, per JE

BOL 13665718 - Warren CAT - (1) Caterpillar CS54B Roller with Shell Kit - on STT 5/22 - cleared, awaiting pickup

BOL 13745848 - on STT 5/28 - cleared, off-loaded, awaiting pickup
- BeverageFactory.com - Summit Appliance Commercial Outdoor Freezer for
Tiki House
- Home Depot - H0220-160458 - (2) Samsung washers and (2) Samsung dryers
for LSJ

ABC Nursery - (50) White Oleanders, (200) White Fountain grass, (12) Ficus trees - at ABC Nursery - pick up Wednesday, 6/5

BOL 13640387 - 2019 Freightliner 122SD dump truck - on LSJ

BOL 13623863 - 2015 GMC Yukon Denali (JE) - Denali ready for pick up

BOL 13764060 - Online Fabric Store - (5000) yards Jute Erosion Control Cloth - scheduled to sail 6/5 - EDA on STT 6/9

Awaiting Delivery to Tropical - Or to LSJ via FEDEX, ETC.

Amazon - Bench-top Mortiser - ordered 5/31 - EDA to Tropical FL 6/6

SiteOne Landscape - (3) pallets Seed Starter, 20-20-20 fertilizer - purchased 6/3 - EDA to Tropical FL 6/7

Amazon - Shaper for Carpentry - ordered 5/31 - EDA to Tropical FL 6/10

Tropicars - (3) 2019 Polaris Ranger EV, rust proofing kit included - NOW rust proofing 6/12 - EDA to Tropical FL 6/21

Amazon - Industrial Planer - ordered 5/31 - EDA to Tropical FL 6/27

JCH - Final Cistern Pump for LSJ - ordered 5/24 - Lead time 6 weeks - EDA to Tropical FL 7/12

JCH - Components for Pump Control System - ordered 6/4 - EDA to ready to ship 6/30

Innovation Solar Garden Products - (2000) Garden lights - sailed from China 5/21 - EDA to MIA 45 days (7/3) - NOW EDA to STT 7/27

Blue Ocean Tackle Inc - (4) Ocean Guard Netless Fenders for Big N - purchased 5/24 - Lead time 10 weeks - EDA ready to ship 8/2

Buck Steel - Project BS36653 Order - 40 x 60 Steel building replacement for Heavy machinery storage - Building released to production 6/3 - Lead time 12 weeks - EDA to ready to ship 8/26