
From: Daphne Wallace <[REDACTED]>
Sent: Tuesday, February 5, 2019 8:34 PM
To: michael glidden; Stephanie Remington; Patrick Cena; Rich Kahn; Karyna Shuliak
Subject: Shipping Updates - February 5, 2019

Greetings Mike,

Arr=ved/Sailed/Booked to Sail
BOL 13553629 - on LSJ

=C2 =A0 Broward Motorsports - (4) tires for the 2 Polaris r=ngers

 = Innovative Tile - (1) case=MSI tile 6"x24" - sample for LSJ Tiki Hut kitchen
=A0 =C2 PBI - (4) Teak chairs

BOL 13552769 - Ar=istic Tiles - 300 sf additional tiles for Cabanas - on LSJ

<=div>
BOL 13552627 - Luli Pools - Alkalinity Up pool supplies - on LSJ

B=L 13562561 - SiteOne Landscape - Irrigation supplies - EDA on STT 2/6 - cl=arance on 2/6

BOL 13555864 - Home Depot - (25=) LED Solar landscaping lights - EDA on STT 2/6 - clearance on 2/6

Apple Store - JEE GSJ iMac Pro - EDA to STT via=plane 2/6

Quality Baths - (2) Dornbracht roug=-in volume controls for LSJ Cabanas - EDA to STT via plane 2/6 <=r> BOL 13567009 -
Z Marine North America - Zodiac windscreen - s=scheduled to sail 2/6 - EDA on STT 2/10

BOL 1355938= - Warren Power - (1) D 175-8 Electric Generator for LSJ - scheduled to sa=l 2/6 - EDA on STT 2/10

BOL 13559347 - Warren=Power - (1) D 175-8 Electric Generator for LSJ - scheduled to sail 2/6 - E=A on STT 2/10

BOL 13554155 - AG-P=O Company - (1) JD 6130M tractor with 620R loader - scheduled to sail 2/6 = EDA on STT 2/10

BOL 13569246 - Southern Lawn Equ=pment - (1) 2019 Textron Prowler EV electric vehicle with roof, spli= windshield -
scheduled to sail 2/8 - EDA on STT 2/13

Awaiting Delivery to Tropical - Or to LSJ via FEDEX= ETC

Gemini Seawater Systems - 25K GPD Containerized Sea=ater RO System for GSJ - EDA to Tropical FL 2/15

<=div>

Stark Carpet - LSJ Custom Carpet requested by JE - EDA to ready to ship from NYC 2/6 - EDA to Tropical FL 2/20

Turbo Technologies Inc. - (1) 500 gallon trailered hydroseeder - purchased 1/28 - Lead time 3 weeks - EDA to ready to ship 2/18 <=div>

United Rentals - (1) Genie GTH-1256 Telehandler with 72" forks, truss boom, bucket - purchased 1/31 - Lead time 4 weeks - EDA to ready to ship 3/1

Tropicars - (1) 2019 Polaris Ranger EV electric vehicle with roof, full windshield - purchased 1/31 - Lead time 4 weeks - EDA to ready to ship 3/1

Reddick Equipment Co. - (1) 100 gallon 2 wheel trailer sprayer, (1) 50 gallon 2 wheel trailer sprayer - purchased 1/28 - Lead time 5 weeks - EDA to ready to ship 3/4

Taylor, Cotton, Ridley - (17) SPECIAL LITE DOORS and hardware RO and Mechanical Buildings - purchased 12/11 - Lead time 8-10 weeks - EDA to ready to ship 3/25

United Rentals - (1) JLG 600AJ Boom Lift with 36" man basket, sand tires - purchased 1/31 - Lead time 8 weeks - EDA to ready to ship 3/29

Warren CAT - (1) Caterpillar CS54B Roller - purchased 1/29 - Lead time 8 weeks - EDA to ready to ship 4/5

Innovation Solar Garden Products - (200+) Garden lights - purchased 12/28 - production begins 2/12 - Lead time 11 weeks (55 days) - EDA to MIA 38 days - EDA to STT June 2019

=div>

Gold Coast Yachts - Crew boat - production to begin 8/2019 - completion Jan/Feb 2020