

---

**From:** Daphne Wallace [REDACTED]  
**Sent:** Friday, January 4, 2019 4:15 PM  
**To:** michael glidden; LSJ GSI; brice gordon; Rich Kahn; Kyle reavis; Karyna Shuliak; [REDACTED]  
**Subject:** Shipping Updates - January 4, 2019

Greetings Mike,

=/div>

Arrived/Sailed/Booked to Sail

BOL 13480186 - INYOools - (1) Pentair Heat Pump - on LSJ

BOL 13456502 - JCH - Controller for the LS= Main Distribution pumps - on LSJ

BOL 13463831 - Gemini Seawater Systems - (2) p=lets Sulfuric Acid - on LSJ

BOL 13484984 - Restoration Hardware - (2) Ottomans, (1) Dres=er for LSJ Staff Cottage - on LSJ

BOL 13484056 - Petersen Furnitu=e - (2) pairs of Stainless Steel "T End" Table Bases for the LSJ=Main Compound Kitchen Table - on LSJ

Duc Duc - (3) Queen Canopy Beds=- on LSJ

Alberto Pinto - Curtains, Curtain Rods, (2) Lamps - on L=J

BOL 13474168 - Warren CAT - Caterpillar 325 Hammer - on STT - Mik= to arrange delivery to LSJ

BOL 13484463 - Pools Supply World - (2= Hayward 2025ADC Pool Cleaners - on STT - Mike to arrange delivery to LSJ<=r>

=OL 13497189 - Absolute Hardwood Flooring - crate of used tools - in=PPB - Absolute Flooring to arrange pickup

<=pan style="background-color:rgb(0,255,0)">BOL 13508921 - on STT 1=/27 - Clearance on 1/8

◆=A0 James, Co=ke & Hobson - EGS Controls for RO

◆=A0 Aw=tech Corporation - (2) Awnings, one for the Flagpole Pool and Main Compoun= Pool Shelters

BOL 13506594 - Luli Pools - Alkalinity Up/Re=resh Shock pool chemicals - on STT 12/27 - Clearance on 1/8 ◆=A0

BOL 13474139 - Warren CAT - Caterpillar 272 Skid Steer - on STT =2/27 - Clearance on 1/8

BOL 13520500 - sailing 1/= - EDA on STT 1/12

♦=A0 SiteOne Landscape - (16=) LESCO 8-2-12/(196) Magriculture Mg Sulphate  
 ♦=A0 =C2 ♦ Wildflower Meadows - (20) Rubber Speed Bumps, accessories ♦=A0

BOL 13506561 - Luli Pools - Muriatic=acid - sailing 1/9 - EDA on STT 1/12

Await=ng Delivery to Tropical - Or to LSJ via FEDEX, ETC

Gemin= Seawater Systems - Replacement of the Seawater Supply Pumping Station - p=yment made 10/14 - Lead time 6-8 weeks

Gemini Sea=ater Systems - 25K GPD Containerized Seawater RO System for GSJ - containe= delayed - NOW EDA to Tropical FL 1/21-1/25/19

St=rk Carpet - LSJ Custom Carpet requested by JE - purchased 12/5 - Lead time=8-9 weeks

Taylor, Cotton, Ridley - (17) SPE=IAL LITE DOORS and hardware RO and Mechanical Buildings - purchased 12/11 = Lead time 8-10 weeks

Warren Power - (2) D 175-8 =lectric Generators for LSJ - awaiting confirmation on specs - Lead time 12=13 weeks

Innovation Garden Products - (2000) Sola= garden lights - purchased 12/28 - Production to start after Chinese New Y=ar - Lead time 8-10 weeks