
From: Richard Kahn <[REDACTED]>
Sent: Friday, April 5, 2019 9:46 PM
To: Jeffrey Epstein
Subject: Fwd: Shipping Updates - April 5, 2019

Richard Kahn
HBRK Associates Inc.
575 Lexington Avenue 4th Floor
New York, NY 10022
[REDACTED]

Begin forwarded message:

From: Daphne Wallace <[REDACTED]>

Subject: Shipping Updates - April 5, 2019

Date: April 5, 2019 at 6:42:53 PM EDT

To: michael glidden <[REDACTED]>, Stephanie Remington <[REDACTED]>
[REDACTED], Patrick Cerna <[REDACTED]>, Rich Kahn <[REDACTED]>, ann rodriguez <[REDACTED]>, Karyna Shuliak <[REDACTED]>

Greetings Mike,

Arrived/Sailed/Booked to =ail =nbsp;

BOL =3647052 - Electric Bargain Store - (25) Focus Industries =GL-02 BRT Putting Green lights - pick up 4/8 to LSJ

BOL =3660849 - pick up 4/8 to LSJ

=nbsp; =nbsp; John C. Cassidy - 3 Ton Trane unit for LSJ Master =ath

=nbsp; Coastal =onstruction - (150) 6-sack =hromix in Sombrero Buff for LSJ road =rojects

BOL =3658371 - Tropicans - (1) 2019 Polaris Ranger EV electric =ehicle with roof, full windshield, rust proofed - cleared, =ffloaded, pick up 4/4 to LSJ

BOL 13653241 - =leared, off-loaded, pick up 4/8 to LSJ

=nbsp; Home Depot - (12) =ow-Voltage 900 watt Landscape Transformers

=nbsp; =nbsp; Home Depot - (60) Lumens overhead lights, =30) Progress light sconces

=nbsp; =ome Depot - (6) Rheem Water Heaters

BOL 13665778 - EDA on STT 4/7 - pre-cleared, pick =p to LSJ once off-loaded

=nbsp; Shield Roof Solutions - (2) =able Pod Roof kits, Hardware for GSJ Christmas Cove =ontainers

=nbsp; Gemini Seawater Systems - =ire for GSJ 25K GPD Containerized System

BOL =3663419 - EDA on STT 4/7 - =re-cleared, pick up to LSJ once off-loaded

=nbsp; American Export Company = (2) 96"x 96" Sliding Glass Doors for Five Palms

= =nbsp; American Export - (2) 55 gallon drums Rust =andit

BOL 13671233 - booked to sail 4/5 - EDA on =TT 4/9

=nbsp; American Export - =ed Cedar Lattice for LSJ Tiki Hut project

=nbsp; Gemini Seawater Systems - =onduits for GSJ 25K GPD Containerized System

=nbsp; =nbsp; Palmetto Motorsports - parts for Kawasaki Mule Pro- =X

BOL 13667609 - Palmetto Ford - 2018 Ford F-450 running board = scheduled to sail 4/5, EDA on STT 4/9

Full Compass =ystems - (2) Speakers, (2) =ubwoofers per JE - at PB House 3/20 - will come to LSJ on the =lane

Nest - (2) Nest cameras for LSJ per JE - ordered 4/4 - =cheduled for delivery to PB House - will come to LSJ on the =lane

Ubiquiti =etworks - Parts/supplies for LSJ Network System project - ordered 4/5 - =DA to PBI by 4/15

Home Depot - (15) Global Door Oil =ubbed Bronze Steel Spring Hinges (3 pk) - arrived on STT via =SPS - location PENDING

BOL =3614385 - 2017 Can-Am Maverick - ship to Zorro Ranch per JE = Lund & Pullara arranged =ransport from FL to NM - EDA =ick up 4/8

BOL =3611379 - Arabian Majlis and Silk Carpets - ship to Zorro =anch per JE - in PPB = CPB cleared - Lund =amp; Pullara arranged transport

=nbsp; from FL to ZM - EDA pick =p 4/8

BOL 13610808 - EDIC Carpet =hampoo Machine - ship to NY House per JE - in PPB - CPB cleared - Lund =amp; Pullara arranged transport

=nbsp; =nbsp;from FL to NY - EDA pick up 4/8

BOL =3623863 - 2015 GMC Yukon =enali (JE) - Lund & Pullara =iled Carnet - arranging transport from FL to Paris once shipment once available for =nbsp; =nbsp;pickup from Tropical Shipping - EDA CARNET validation (MIA) =/9

BOL =3667472 - United Rentals - (1) =LG 600A Boom Lift with 36" man basket, sand tires - EDA to Tropical FL =y 4/8

BOL =3668663 - Gemini Seawater Systems - RO supplies for =SJ 25K GPD Containerized =ystem - EDA to Tropical FL =/8

BOL 13640387 - 2019 Freightliner 122SD dump truck = purchased 3/18 - NOW EDA to ready to ship from AL 4/8 - pick up =cheduled for 4/10

BOL 13665718 - Warren CAT - (1) =aterpillar CS54B Roller with Shell Kit - NOW EDA to ready to ship from =X 4/25

BOL 13664799 - Warren CAT - =aterpillar equipment maintenance parts and supplies, buckets, tracks, =ccessories - sail date pending

BOL 13653777 - The =hutter Store - LSJ Cabana Interior shutters - invoice created, awaiting Country of Origin

Awaiting Delivery to Tropical - Or to LSJ via FEDEX, =TC.

Taylor,=Cotton, Ridley - (17) SPECIAL LITE DOORS, (1) QUONSET DOOR and hardware =O and Mechanical Buildings - EDA to =nbsp; =nbsp; Tropical =L 4/10

Gemini =eawater Systems - 25K GPD Containerized Seawater RO System for GSJ - =DA to Tropical FL pending inspection of container for =ea-worthiness

Reddick Equipment Co. = (1) 100 gallon 2 wheel trailer sprayer, (1) 50 gallon 2 wheel trailer =prayer - NOW EDA to ready to ship 4/12

EBL Watercraft - GIBBS Quadski to be =eturned to dealer for repairs per JE - EDA to Tropical STT =ending

Fletcher Larkin Building Supplies = (4) cement bag for construction stock - purchased 3/5 - EDA to =ropical FL pending

Innovation Solar Garden Products - (2000) Garden lights - in =roduction - Lead time 11 weeks (55 days) - EDA to MIA 38 days - =DA to STT June 2019

=