
From: Ann Rodriquez [REDACTED]
Sent: Thursday, January 4, 2018 4:46 PM
To: jeevacation@gmail.com; Rich Kahn
Subject: WAPA Update

Bryan's electric guys confirmed 2 d=ys of Splicing & getting the new Manhole in. If the same crew that work=d today come back out on Saturday we "might" be able to hav= WAPA on Monday

Ann R.

Begin forwarded messag=:

From: Hugo Hodge <<= href="mailto:[REDACTED]">[REDACTED]>
=ate: January 4, 2018 at 10:27:27 AM AST
To: [REDACTED], Ann Rodriquez [REDACTED], [REDACTED]
Subject:<=b> LSJ

Good morning All,

We have started the wor= on LSJ. From my initial estimate, it will take 2 full days to get the ca=le spliced with the new manhole in place. Once that takes place tomorrow we=will then test the cable (Hi-Pot test) and then leave the cable energized f=r at least 24 hours. After that period, we will then go through the steps t= put LSJ back on WAPA's Grid.

HH</=pan>

=