
From: Cecile de Jongh <[REDACTED]>
Sent: Tuesday, December 15, 2015 8:07 AM
To: J E
Subject: Fwd: Work update Non Priority Items
Attachments: LSJ Preliminary Report - 151214.pdf; Untitled attachment 00510.htm

With warm regards,

Cecile

Sent from my iPhone and misspellings courtesy of iPhone.

Begin forwarded message:

<=r>
From: Hector Cintron <[REDACTED]>
Date: December 15, 2015 at 12:14:45 AM GMT-4
To: Richard Kahn <[REDACTED]>
Cc: Jermaine Ruan <[REDACTED]> Cecile de Jongh
[REDACTED], Ann Rodriguez <[REDACTED]>
[REDACTED], Omar Welch <[REDACTED]>
Subject: Work update Non Priority Items

Hi Everyone:

here is a brief description of the non priority items done today.

- *Installed 2 PoE injectors to the Ruckus bridge and AP at the shelter site
- *Move Ruckus bridge and AP from the netgear router to the 3560 at the shelter
- *Turn off Netgear switch.
- *Unplugged old power brick from ups that was not in used at the shelter.
- *Reconfigure cisco ports (Gym/Shelter) where Ruckus bridge are connected (from Access port to Trunk Port)</=>
- *Interconnected Choice switch with LSJ switch at the Gym
- *Accessed cabinet at Vessum Beach to verify fiber connector (around 5PM)

With today changes I'm now able to monitor the switch at the gym and I was able to route LSJ data vlan to the Rockus A that points to 5 Palms. Jermaine was able to test the WiFi connection and was able to access the internet via that AP. Also I verified what cable is needed at Vessum. It's a 1 meter, single mode simplex fiber cable ST to ST.

Attached is the changes to the preliminary report. Changes/additions are coded in red.

let me know if you get the cable on Wednesday so I can schedule the installation of the cable at Vessum.

=