
From: Eric Roth <eroth@intljet.com>
Sent: Wednesday, June 21, 2017 9:50 PM
To: jeffrey E.
Cc: Richard Kahn; LVJET@aol.com
Subject: Preliminary for review

Jeffrey,

As per our discussion a few minutes ago, I did not include the work TBD on the pocket door for the cabin side.

CHANGE ORDER ITEMS R=REQUESTED

</=>

316 Fwd Lavatory Door \$ 870

- = Design and fabricate a wood veneer overlay cover for the vacant / occupied sign to make it
- = aesthetically blend in with the interior and not make it so conspicuously obvious. The cover will
- = have one (1) hole that will display either color green (for vacant) or red (for occupied) and a thin
- = horizontal slot for the lock override pin.

</=>

</=>

317 Fwd Crew Galley \$ 15,780

Remove the existing hot water container and associated wiring. Modify the space to accept a customer supplied carry on small coffee maker (loose equipment). Relocate existing drawer if possible. All interior surfaces to be painted to match existing. Install new 110v 60Hz provisioned outlet and associated wiring.

404 Hand Rails=\$ 4,820

Unfasten the cabin area PSU / valence assemblies to gain access to the wood veneered hand

rails. Remove the hand rails from the PSU assemblies. Prep and cover the hand rails in the same leather material as the PSU's to match. Reinstall newly covered hand rails and reinstall PSU assemblies.

412 Fwd Cabin Bulkheads \$ 5,060

- = Remove the two (2) leather covered seat belt bumper pads. Template and fabricate thin kydex overlay panels. Cover panels in Hermes fabric to match the lower side walls. Remove and
- = reinstall existing magazine racks (R/H has cabin temp sensor). Relocate any required placards
- = and ash tray.

413 Fwd Cabin Door \$

420 Cabin Single Seats \$ 18,190

- = Relocate the R/H #2 and L/H #2 seats approximately 4.0" aft to increase leg room. Install seat
- = track as required including engineering and certification. Close off floor decompression blow out
- = panel at R/H #3 seat position and install one (1) decompression blow out panel in the cabin area.
- = Relocate the existing subwoofer from L/H #3 seat position.

423 Divan End Arm Cabinets \$ 20,350

Design and fabricate light weight composite "sleeve" to fit over the four (4) existing end arm cabinets. Increase the height of the four (4) end arm cabinets by approximately 3.0" – 4.0". Angle the inside of each arm rest starting at the top of the bottom cushions as a decorative feature. Relocate existing Cabin Management Switches to the outboard side of the arm rests to create a clean inboard end arm(s).

503 Aft L/H Galley (Coffee Makers) \$ 2,920

- = Remove the existing dual coffee makers from the upper galley area. Finish out area to conceal
- = all non-essential wiring / plumbing / etc. Cap and stow existing electrical wiring and plumbing for
- = the coffee makers. New interior surfaces painted to match the existing laminate.</=>

503 Aft L/H Galley (Oven) \$ 2,920

- = Remove the existing oven from the lower galley area. Finish out area to conceal all non-essential
- = wiring / plumbing / etc. Cap and stow existing electrical wiring for the oven. New interior surfaces
- = painted to match the existing laminate.

606 Aft Lavatory Potty Seat & Shroud \$ 3,210<=>

Laminate an additional .75" foam to the top of the potty seat for additional comfort. Laminate the potty seat deck with high gloss white high pressure laminate. Prep and paint toilet seat ring high gloss white to match new laminate.

&n=sp;

&n=sp;

611 R/H Aft Lavatory Closet \$ 2,560

Modify closet by fabricating and installing a recessed cavity toilet paper holder. Inside of cavity will be laminated in wood veneer. Finish wood veneer in a high build finish.

Best Regards,

Eric

ERIC H. ROTH<=> | PRESIDENT

P</=pan> 631.737.5900 | C=/b> 516.857.6533 | erOTH@intljet.com <mailto::erOTH@intljet.com> | www.intljet.com
<<http://www.intljet.com/>> <<http://twitter.com/#!/intljet>> <<http://www.facebook.com/intljet>>

-----=-----

2221 Smithtown Avenue, Long Island MacArthur Airport, Ronkonkoma, New York 11779<=:p>